

Bond Program Status Dashboard


King County / Harborview Medical Center / Vanir Project Management



Select period:

June 20<u>24</u>)


Submitted to: Harborview Medical Center Capital Projects Oversight Committee



PROGRESS TRACKING

- Completed RFQ document preparation for procurement.
- · Continuing to develop RFP foundational documents.
- Continuing preliminary analysis of utility improvements with Seattle Public Utilities and Seattle City Light.
- Completed options analysis for recommendation, and final space programming report with NBBJ and HMC departments.
- Responding to MIMP amendment document feedback from the Seattle Department of Construction and Inspections (SDCI).
- Completed compilation of documents required for the draft EIS amendment.

BUDGET*



*Due to County financial systems data availability, financial information on dashboard is for previous month.

HIGHLIGHTED RISKS

- MIMP APPROVAL
- Risk of delay, timeline subject to City of Seattle
- Risk of approval, subject to City of Seattle

CONSTRUCTION COST ESTIMATES

- Risk of cost growth that exceeds projected escalation
- Risk of unplanned renovation and infrastructure requirements

PARKING

• Risk that shortfall cannot be met without significant cost growth



