

Department of Permitting and Environmental Review


Residential TESC Template

RECOMMENDED CONSTRUCTION SEQUENCE

- 1. Hold the pre-construction meeting, if required
- 2. Post sign with name and phone number of TESC supervisor (may be consolidated with the required notice of construction sign).
- 3. Flag or fence clearing limits.
- 4. Install catch basin protection, if required.
- 5. Grade and install construction entrance(s)
- 6. Install perimeter protection (silt fence, brush barrier, etc.).
- 7. Construct sediment pond and traps, if required.
- 8. Grade and stabilize construction roads.
- 9. Construct surface water controls (interceptor dikes, pipe slope drains, etc.) simultaneously with clearing and grading for project development.
- 10. Mainatain erosion control measures in accordance with King County standards and manufacture's recommendations.
- 11. Relocate erosion control measure, or install new measures so that as site conditions change, the erosion and sediment control is always in accordance with the King County Erosion and Sedimentation Control Standards.
- 12. Cover all areas that will be unworked for more than seven days during the dry season or two days during the wet season with straw, wood fiber mulch, compost, plastic sheeting, or equivalent.
- 13. Stabilize all areas within seven days of reaching final grade.
- 14. Seed, sod, stabilize, or cover any areas to remain unworked for more than 30 days.
- 15. Upon completion of the projet, stabilize all disturbed areas and remove BMP's if apprpriate.

Engineering / Drainage Approval
Signature:
J
Date:
Clearing / Grading Approval
Signature:
,
Date:

Permit Number:



King County

Department of Permitting and Environmental Review

Residential Site Plan Template

Ref: KCC 21a.12.030

Max. Impervious Surface Allowed

Max. Bldg. Height Allowed

Ref: KCC 21a.12.170

Min. Blg. Setback From Street .

Permit Center validation:

Login Initials Date:


Engineering / Drainage Approval

Signature:____

Signature:__

Date:_

Min. Garage Setback From Street Min. Blg. Setback From Interior_ o Zonina o Site Review Not Applicable Validated Signature Signature:_ Date: Critical Areas Approval Date:_ Clearing / Grading Approval Date:_ Fire Approval Signature:___ Permit Number:



UTILITY, SURVEY, & CONSTRUCTION PLAN DISCREPANCIES

THE EXISTING SITE SURVEY, EXISTING TOPO INFORMATION AND LOCATION OF UTILITIES SHOWN ON THESE PLANS WERE PERFORMED AND SUPPLIED BY OTHERS. THE ENGINEER PROVIDES NO GUARANTEE OF THE ACCURACY OF THIS SURVEY AND UTILITY INFORMATION. IN THE EVENT OF ANY CONFLICTS OR DISCREPANCIES BETWEEN THESE PLANS AND THE ACTUAL FIELD CONDITIONS, THE CONTRACTOR SHALL NOTIFY AND CONSULT WITH DECCIO ENGINEERING TO RESOLVE ALL PROBLEMS PRIOR TO PROCEEDING WITH CONSTRUCTION. CONFLICTS SHALL BE ADDRESSED AS FOLLOWS:

UTILITIES: THE CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING THE LOCATION, DIMENSION, AND DEPTH OF ALL UTILITIES WHETHER SHOWN ON THESE PLANS OR NOT, BY CALLING 1-800-424-555 FOR MARKING, THEN BY POTHOLING THE UTILITIES AND SURVEYING THE HORIZONTAL AND VERTICAL LOCATION PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS AND CONSULT WITH DECCIO ENGINEERING TO RESOLVE ALL PROBLEMS PRIOR TO PROCEEDING WITH CONSTRUCTION.

SURVEY CONFLICTS: ANY DISCREPANCIES BETWEEN THE SURVEY AND TOPO INFORMATION SHOWN ON THESE PLANS AND THE ACTUAL FIELD CONDITIONS ONCE THE SITE HAS BEEN CLEARED, SHALL BE BROUGHT TO THE ATTENTION OF DECCIO ENGINEERING TO RESOLVE ALL PROBLEMS PRIOR TO PROCEEDING WITH CONSTRUCTION.

PLAN DISCREPANCIES: IN THE EVENT THAT ANY DISCREPANCIES ARE FOUND ON THESE APPROVED ENGINEERING PLAN SHEETS, THE CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS AND CONSULT WITH DECCIO ENGINEERING TO RESOLVE ALL PROBLEMS PRIOR TO PROCEEDING WITH CONSTRUCTION.

> **DECCIO** Engineering 17217 7TH AVENUE WEST 9-16-19

LOT 1. K.C. SHORT PLAT # 1280043R

_ Applicant Name: MATTHEW STEELE

47xx AMES LAKE CARNATION RD NE, REDMOND, WA., 98053

Site Address:

Engineering
Scale: 1" = NTS

Sheet 3 of 4



Department of Permitting and Environmental Review

Residential	Sita	Plan	Tamplata
Residential	Site	Plan	rempiate

Ref:	KCC	21a.1	2.0.	30
------	-----	-------	------	----

Max. Impervious Surface Allowed

Max. Bldg. Height Allowed

Ref: KCC 21a.12.170

Min. Blg. Setback From Street _

Min. Garage Setback From Street

Min. Blg. Setback From Interior_

Permit Center validation:

- Zoning
- o Site Review Not Applicable

Validated Signature

Login Initials

Date:

Engineering / Drainage Approval

Signature:

Critical Areas Approval

Date:_

Date:_

Date:_

Signature:

Clearing / Grading Approval

Signature:

Fire Approval

Permit Number:

Signature:

Date:____



Parcel Number:

DECCIO Engineering

17217 7TH AVENUE WEST BOTHELL, WA 98012 (206) 390-8374

LOT 1, K.C. SHORT PLAT # 1280043R

47xx AMES LAKE CARNATION

er: MATTHEW STEELE Site Address:

