



**Upcoming Trail Construction:**

**Week of 13 September**

- STA 292+50 - 297+75: Continue rock wall removal
- STA 329+24 - 375+50: Disconnect trailside electrical fixtures.
- STA 329+24 - 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 - 375+50: Install high visibility fence, following tree removal.
- STA 352+36 - 375+50: Continue clearing and grubbing.
- STA 352+36 - 375+50: Continue site security fence installation.



*Installing a fish exclusion net upstream of upcoming drainage work. Another net will be installed downstream of the project.*



*Trailside vegetation and wood fencing is carefully cleared by hand and excavator ahead of earthwork.*

**Week of 20 September**

- STA 352+36 - 375+50: Continue clearing and grubbing.
- STA 289+20 - 291+50: Excavate and grade for Wall 1
- STA 290+00 - 291+50: Begin drainage system construction at Waverly Beach
- STA 290+00 - 291+50: Install storm drains in support of the





**Week of 27 September**

- STA 290+00 - 291+50: Continue drainage system construction at Waverly Beach
- STA 290+00 - 291+50: Continue storm drain installation in support of Waverly Beach drainage system.
- STA 329+24 - 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 - 375+50: Install high visibility fence, following tree removal.



*Excavating for the first of many retaining walls to support the new, wider trail.*



*Installing high visibility silt fence below an existing rock wall that will be removed and replaced to widen the trail.*



*Loading chain link fence gates from the interim trail, to be salvaged offsite.*

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.KingCounty.gov/EastLakeSammamishTrail>

---

**We appreciate your patience and support as we construct the final segment of The East Lake Sammamish Trail!**