



Upcoming Trail Construction:

- Trail will be closed for construction from SE 33rd Street to the Pine Lake Creek Driveway, STA 283+70 - STA 375+50 (1.7 miles)
- This section of trail will be considered a construction zone and closed to the public until trail construction is complete
- Construction will begin July 19, 2021
- Construction to be completed December 2022

Week of 19 July

- Continue taking photos to document pre-construction conditions
- Site walk to mark trees for removal and protection
- Mobilize – bring equipment and material to the project site
- Install traffic control signage
- Survey site – mark construction limits
- Survey – mark staging area boundaries at SE 33rd Street



ELST Phase 1 Project sign

Week of 26 July

- Continue site survey
- Build the construction staging area at SE 33rd Street
- Begin high visibility silt fence installation for erosion control
- Begin high visibility fence installation to identify construction limits
- Begin high visibility fence installation for tree protection
- Begin to remove and salvage existing trail fixtures



Example of erosion control fencing

King County will provide weekly construction updates that include upcoming construction activities and their locations. These will be located on the project website at www.eastlakesammamishtrail@kingcounty.gov or you may sign up to receive them via email by contacting the project hotline at 1.888.668.4886 or project email at ELST@kingcounty.gov



Week of 2 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation to identify construction limits
- Begin site security fence installation
- Continue to remove and salvage existing trail fixtures
- Begin clearing and grubbing



Vibration monitoring equipment will be placed along the trail to monitor vibration during construction activities



Survey to mark construction limits

Week of 9 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation at construction limits
- Continue to remove and salvage existing trail fixtures
- Begin to remove and salvage chain link fencing
- Begin chain link gates removal
- Continue clear and grub activity

Construction Notes.

To identify specific locations along the trail, there are station numbers listed every 100-ft on the trail centerline on the construction plans. When communicating upcoming construction activities, station numbers will be used. You can match the location of your property to the adjacent station number so that you can find out what, when, and where a construction activity will be performed based on the weekly construction update. If you need assistance, please contact the project hotline. The construction plans are available for your information on the project website.

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.KingCounty.gov/EastLakeSammamishTrail>

We appreciate your patience and support as we construct the final segment of The East Lake Sammamish Trail!