East Lake Sammamish Master Plan Trail

Weekly Construction Update Schedule of Construction Activities



Week beginning November 1, 2021

Upcoming Trail Construction:

Week of 1 November

- STA 290+00 291+50: Continue drainage system construction at Waverly Beach.
- STA 299+88 305+70: Excavate and grade Walls 1, 3D, 4, and 5, expose and encase utilities.
- STA 319+42 320+32, and 361+52 362+35: Fill, test, and flush water mains
- STA 319-42 320+32: Connect water main
- STA 355+38 355+59: Relocate existing sewer

Week of 8 November

- STA 290+00 291+50: Continue drainage system construction at Waverly Beach.
- STA 299+88 305+70: Excavate and grade, expose and encase utilities at Walls 1 and 3D.
- STA 319-42 320+32: Connect water main
- STA 361-50 362+35: Connect water main
- STA 314+45: Begin the driveway 4 drainage system.



An excavator digs the trench for a retaining wall's footing.



A crew widens the trail prism and begins excavating for a new retaining wall. The retaining wall will support the wider trail and its shoulders.



Preparing for rain, crews install plastic sheeting on exposed banks, and inspect the erosion control fence that will direct rainwater to existing outfalls.

East Lake Sammamish Master Plan Trail



Weekly Construction Update Schedule of Construction Activities

Week beginning November 1, 2021

Week of 15 November

- STA 305+68 309+22: Install wall 5.
- STA 292+56 298+39: Excavate and grade for Wall 3B, encase utilities.
- STA 328+15 333+65: Excavate and grade for Wall 11, encase utilities.
- STA 314+45: Complete driveway 4 drainage system.
- STA 325+76 328+64: Install drainage system south and north of driveway 6.
- STA 352+50: Install catch basin CB #11 and outfall
- STA 360+53 361+23: Install outfall to CB #13B



Excavating a drain line and installing drain pipe for a storm water outfall. A temporary storm water bypass runs through the pipe in the foreground.



Lowering the base of a drainage structure into place. Metal shoring boxes protect the trench from sloughing during construction.



Installation in progress for the drainage outfall structure on the system in the two other photos on this page.

Project Contacts

Hotline: 1-888-668-4886 Email: ELST@kingcounty.gov

Project Website:

http://www.KingCounty.gov/EastLakeSammamishTrail