East Lake Sammamish Master Plan Trail



Weekly Construction Update Schedule of Construction Activities

Week beginning September 20, 2021

Upcoming Trail Construction: Week of 20 September

- STA 352+36 375+50: Continue clearing and grubbing.
- STA 289+20 291+50: Excavate and grade for Wall 1
- STA 290+00 291+50: Begin drainage system construction at Waverly Beach
- STA 290+00 291+50: Install storm drains in support of the Waverly Beach drainage system
- STA 329+24 375+50: Continue potholing to locate buried utilities
- STA 352+36 375+50: Tree felling
- STA 367+00: Stream diversion and preparation work for Stream #7 drainage system installation.



Crews remove and mulch trailside trees in the narrow space between the trail and adjacent street.



Wood mulch produced during trailside clearing is stockpiled for later use on the project.

Week of 27 September

- STA 290+00 291+50: Continue drainage system construction at Waverly Beach
- STA 299+88 305+70: Excavate and grade Wall 3D
- STA 352+36 375+50: Continue clearing and grubbing.
- STA 329+24 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 375+50: Install high visibility fence, following tree removal.
- STA 329+00 375+50: Remove Existing Power Hook-Ups
- STA 367+00: Complete Stream #7 drainage system installation.

East Lake Sammamish Master Plan Trail

Weekly Construction Update Schedule of Construction Activities

Week beginning September 20, 2021

Week of 4 October

- STA 290+00 291+50: Continue drainage system construction at Waverly Beach.
- STA 299+88 305+70: Excavate and grade Walls 4 and 5
- STA 299+88 305+70: Install Underdrain/Wall Drain/Rock Pad for Walls 3D, 4 and 5
- STA 314+45: Excavate and grade for Wall 9.
- STA 329+24 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 375+50: Install high visibility fence, following tree removal.



Some of the first pipe delivered for the several miles of drainage to be installed during trail construction.



Crews use a vactor trailer to pothole, making a small diameter hole to uncover buried utiliies.



Locating buried utilities under the trail in close proximity to private home and fences.

Project Contacts Hotline: 1-888-668-4886 Email: ELST@kingcounty.gov

Project Website:

http://www.KingCounty.gov/EastLakeSammamishTrail

We appreciate your patience and support as we construct the final segment of The East Lake Sammamish Trail!