East Lake Sammamish Master Plan Trail

Weekly Construction Update Schedule of Construction Activities



Week beginning July 26, 2021

Upcoming Trail Construction:

- Trail will be closed for construction from SE 33rd Street to the Pine Lake Creek driveway, STA 283+70 - STA 375+50 (1.7 miles)
- This section of trail is considered a construction zone and closed to the public until trail construction is complete
- Construction began July 19, 2021
- Construction will be completed December 2022

Week of 19 July (Previous week)

- Continued taking photos to document pre-construction conditions
- · Site walk to mark trees for removal and protection
- Mobilize brought equipment and material to project site
- Installed traffic control signage
- Survey site began mark construction limits
- Survey marked staging area boundaries at SE 33rd Street
- Inspected trail for migratory bird nesting sites



Removing brush before site and erosion control fence is installed



Building the construction staging area near SE 33rd Street.

Week of 26 July

- Continue site survey
- Build the construction staging area at SE 33rd Street
- Begin high visibility silt fence installation for erosion control
- Begin high visibility fence installation to identify construction limits
- Begin high visibility fence installation for tree protection
- Begin to remove and salvage existing trail fixtures

King County will provide weekly construction updates that include upcoming construction activities and their locations. These will be located on the project website at www.eastlakesammamishtrail@kingcounty.gov or you may sign up to receive them via email by contacting the project hotline at 1.888.668.4886 or project email at ELST@kingcounty.gov

East Lake Sammamish Master Plan Trail

Weekly Construction Update Schedule of Construction Activities



Week beginning July 26, 2021

Week of 2 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation to identify construction limits
- Begin site security fence installation
- Continue to remove and salvage existing trail fixtures
- Begin clearing and grubbing



Building the construction vehicle entrance at SE 33rd Street.



An arborist confirms trees to be removed.

Week of 9 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation at construction limits
- Continue to remove and salvage existing trail fixtures
- Begin to remove and salvage chain link fencing
- Begin chain link gates removal
- Continue clear and grub activity

Construction Notes.

To identify specific locations along the trail, there are station numbers listed every 100-ft on the trail centerline on the construction plans. When communicating upcoming construction activities, station numbers will be used. You can match the location of your property to the adjacent station number so that you can find out what, when, and where a construction activity will be performed based on the weekly construction update. If you need assistance, please contact the project hotline. The construction plans are available for your information on the project website.

Project Contacts

Hotline: 1-888-668-4886 Email: ELST@kingcounty.gov

Project Website:

http://www.KingCounty.gov/EastLakeSammamishTrail