



### Upcoming Trail Construction:

#### Week of 29 November

- STA 289+25 - 291+50: Excavate and grade for wall 1, encase utilities.
- STA 299+88 - 300+23: Excavate and grade wall 3D.
- STA 300+90 - 302+61: Excavate and grade wall 4.
- STA 302+09: Install 8" storm drain to catch basin (CB) #3A and drainage outfall pad.

#### Week of 6 December

- STA 289+25 - 291+50: Continue wall 1 construction.
- STA 292+56 - 298+39: Excavate and grade for wall 3B, encase utilities.
- STA 292+56 - 298+39: Begin wall 3B construction.
- STA 302+09: Continue to install 8" storm drain to CB #3A and outfall pad.
- STA 325+76 - 328+64: Install catch basins #7, 9, and 10, and connecting drainpipes.



*Team members prepare the area around an existing storm drainpipe for a new retaining wall. The wall (wall 5) will be built over and around the pipe.*



*Crews relocate buried utility lines to facilitate new retaining wall (wall 5) construction.*



*Making final inspections on the retaining wall (wall 1) excavation near SE 33rd Street, wall construction will begin soon.*





Week of 13 December

- STA 361+52 - 362+35: Connect new water main to existing main.
- STA 361+52 - 362+35: Install temporary paving over water main trench.
- STA 325+76 - 328+64: Install catch basins #7, 9, and 10, and connecting drainpipes.
- STA 352+50: Install catch basin #11 and connecting storm drain outfall.



*A crew uncovers an existing water main that will be moved to provide space for storm water drainage improvements.*



*Loading soil excavated during retaining wall construction, to be removed from the project site.*



*The crew installs new sections to an existing water main to route it around a planned drainage system.*

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.KingCounty.gov/EastLakeSammamishTrail>