# East Lake Sammamish Master Plan Trail



Weekly Construction Update Schedule of Construction Activities

Week beginning August 2, 2021

## **Upcoming Trail Construction:**

- Trail will be closed for construction from SE 33rd Street to the Pine Lake Creek driveway, STA 283+70 - STA 375+50 (1.7 miles)
- This section of trail is considered a construction zone and closed to the public until trail construction is complete
- Construction began July 19, 2021
- Construction will be completed December 2022

## Week of 26 July (Previous week)

- Continue site survey
- Build the construction staging area at SE 33rd Street
- Begin high visibility silt fence installation for erosion control
- Begin high visibility fence installation to identify construction limits
- Begin high visibility fence installation for tree protection
- Begin to remove and salvage existing trail fixtures



A water truck wets the trail surface to prevent dust from leaving the construction site.



Crews remove trailside fencing during clearing operations.

## Week of 2 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation to identify construction limits
- Begin site security fence installation
- Continue to remove and salvage existing trail fixtures
- Continue to remove and salvage chain link fencing
- Begin clearing and grubbing

King County will provide weekly construction updates that include upcoming construction activities and their locations. These will be located on the project website at www.eastlakesammamishtrail@kingcounty.gov or you may sign up to receive them via email by contacting the project hotline at 1.888.668.4886 or project email at ELST@kingcounty.gov

## East Lake Sammamish Master Plan Trail



Weekly Construction Update Schedule of Construction Activities

Week beginning August 2, 2021

## Week of 9 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation at construction limits
- Continue to remove and salvage existing trail fixtures
- Continue to remove and salvage chain link fencing
- Remove chain link gates
- Continue clear and grub activity



Clearing along the trail, inside of the erosion control fencing.



Construction vehicles and construction activity spans the full width of the trail.

#### Week of 16 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation at construction limits
- Continue to remove and salvage existing trail fixtures
- Continue to remove and salvage chain link fencing
- Continue clear and grub activity

### **Construction Notes.**

To identify specific locations along the trail, there are station numbers listed every 100-ft on the trail centerline on the construction plans. When communicating upcoming construction activities, station numbers will be used. You can match the location of your property to the adjacent station number so that you can find out what, when, and where a construction activity will be performed based on the weekly construction update. If you need assistance, please contact the project hotline. The construction plans are available for your information on the project website.

> **Project Contacts** Hotline: 1-888-668-4886 Email: ELST@kingcounty.gov

> > **Project Website:**

http://www.KingCounty.gov/EastLakeSammamishTrail