# East Lake Sammamish Master Plan Trail

Weekly Construction Update Schedule of Construction Activities



Week beginning October 4, 2021

## **Upcoming Trail Construction:**

### Week of 4 October

- STA 290+00 291+50: Continue drainage system construction at Waverly Beach.
- STA 352+36 375+50: Clearing and grubbing.
- STA 314+45: Excavate and grade for Wall 9.
- STA 329+24 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 375+50: Install high visibility fence, following tree removal.
- STA 306+12 329+24: Remove existing private power hook-ups.
- STA 367+00: Remove fish screens and complete stream #7 drainage system.



A excavator digs a channel for a new drainage system under the trail.



The first section of drainage pipe is lowered into the newly excavated channel.

## Week of 11 October

- STA 290+00 291+50: Continue drainage system construction at Waverly Beach.
- STA 299+88 305+70: Excavate and grade walls 1, 3D, 4, and 5.
- STA 299+88 305+70: Install underdrain, wall drain, and rock pad for walls 1, 3D, 4 and 5
- STA 314+45: Excavate and grade for Wall 9 and 10.
- STA 329+24 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 375+50: Install high visibility fence, following tree removal.
- STA 283+00 352+36: Clearing and grubbing.
- STA 329+24 375+50: Remove existing private power hook-ups.

# East Lake Sammamish Master Plan Trail

Weekly Construction Update
Schedule of Construction Activities



Week beginning October 4, 2021

### Week of 18 October

- STA 290+00 291+50: Continue drainage system construction at Waverly Beach.
- STA 299+88 305+70: Excavate and grade Walls 1, 3D, 4, and 5.
- STA 299+88 305+70: Install Underdrain, Wall Drain, and Rock Pad for Walls 1, 3D, 4 and 5
- STA 314+45 328+15: Excavate and grade for Wall 9 and 10.
- STA 329+24 352+36: Clearing and grubbing.



A catch basin is installed adjacent to the trail, and will be the junction between two new drain lines.



A new drain line is installed to connect the new drainage system to an existing drain pipe.



A very large salamander is relocated from near the work area.

### **Project Contacts**

Hotline: 1-888-668-4886 Email: ELST@kingcounty.gov

#### **Project Website:**

http://www.KingCounty.gov/EastLakeSammamishTrail