



### Upcoming Trail Construction:

#### Week of 6 September

- STA 292+50 - 297+75: Begin rock wall removal
- STA 283+00 – 350+75: Disconnect trailside electrical fixtures.
- STA 283+00 – 350+75: Continue potholing to locate buried utilities.
- STA 329+24 - 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 - 375+50: Install high visibility fence, following tree removal.
- STA 352+36 - 375+50: Continue tree pruning and removal.
- STA 352+36 - 375+50. Continue clearing and grubbing.
- STA 352+36 - 375+50: Mitigation area clearing
- STA 352+36 - 375+50: Continue site security fence installation.
- STA 352+36 - 375+50: Survey trail centerline



*Removing a hedge from the existing trail's edge.*



*A crew removes tree sections and brush along the trail.*

#### Week of 13 September

- STA 292+50 - 297+75: Continue rock wall removal
- STA 329+24 - 375+50: Disconnect trailside electrical fixtures.
- STA 329+24 - 375+50: Install high visibility silt fence, following tree removal.
- STA 329+24 - 375+50: Install high visibility fence, following tree removal.
- STA 352+36 - 375+50: Continue clearing and grubbing.
- STA 352+36 - 375+50: Continue site security fence installation.





**Week of 20 September**

- STA 289+20 - 291+50: Excavate and grade for Wall 1
- STA 290+00 - 291+50: Begin drainage system construction at Waverly Beach
- STA 290+00 - 291+50: Install storm drains



*Trailside vegetation is cleared by hand and excavator, and converted to mulch onsite.*



*Potholing: Crews making a pothole diameter hole in the trail to locate a buried utility line.*



*The result of potholing: a buried line is found ahead of future trail work.*

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.KingCounty.gov/EastLakeSammamishTrail>