# East Lake Sammamish Master Plan Trail

Weekly Construction Update Schedule of Construction Activities



Week beginning August 9, 2021

#### **Upcoming Trail Construction:**

- Trail will be closed for construction from SE 33rd Street to the Pine Lake Creek driveway, STA 283+70 - STA 375+50 (1.7 miles)
- This section of trail is considered a construction zone and closed to the public until trail construction is complete
- Construction began July 19, 2021
- Construction will be completed December 2022

### Week of 2 August (Previous week)

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation to identify construction limits
- Begin site security fence installation
- Continue to remove and salvage existing trail fixtures
- Continue to remove and salvage chain link fencing
- Begin clearing and grubbing



Trucks depart the site over the stabilized construction entrance, which is created to reduce the amount of sediment transported onto paved roads by vehicles.



Removing existing guard rails to create room for a wider trail.

## Week of 9 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation at construction limits
- Continue to remove and salvage existing trail fixtures
- Continue to remove and salvage chain link fencing
- Remove chain link gates
- Continue clear and grub activity

King County will provide weekly construction updates that include upcoming construction activities and their locations. These will be located on the project website at www.eastlakesammamishtrail@kingcounty.gov or you may sign up to receive them via email by contacting the project hotline at 1.888.668.4886 or project email at ELST@kingcounty.gov

# East Lake Sammamish Master Plan Trail

Weekly Construction Update Schedule of Construction Activities



Week beginning August 9, 2021

## Week of 16 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation at construction limits
- Continue to remove and salvage existing trail fixtures
- Continue to remove and salvage chain link fencing
- Continue clear and grub activity



Crews removing trees and brush inside the clearing boundaries.



Moving several sections of recently removed fence panels offsite.

## Week of 23 August

- Continue high visibility silt fence installation for erosion control
- Continue high visibility fence installation at construction limits
- Continue to remove and salvage existing trail fixtures
- Continue to remove and salvage chain link fencing
- Continue clear and grub activity

## **Construction Notes.**

To identify specific locations along the trail, there are station numbers listed every 100-ft on the trail centerline on the construction plans. When communicating upcoming construction activities, station numbers will be used. You can match the location of your property to the adjacent station number so that you can find out what, when, and where a construction activity will be performed based on the weekly construction update. If you need assistance, please contact the project hotline. The construction plans are available for your information on the project website.

#### **Project Contacts**

Hotline: 1-888-668-4886 Email: ELST@kingcounty.gov

#### **Project Website:**

http://www.KingCounty.gov/EastLakeSammamishTrail