

# Q2 2024 Baseline Report

Agency: Wastewater Treatment, Fund:All, Year: 2024, Qtr: 2nd Quarter, Cost Status: All, Schedule Status: All, Scope Status: All, Project: All

Project Number	Project Name	Scope Status	Schedule Status	Current Substantial Completion Date	Baseline Duration	Current Duration	Variance at Completion (VAC)	% VAC	Cost Status	Baseline Budget at Completion (BAC)	Current Estimate At Completion (EAC)	Cost Variance At Completion (CVAC)	% CVAC	Report Date
<b>3611 WATER QUALITY CONSTRUCTION - Wastewater Treatment</b>														
1116797	Jameson/Arcweld Buildings Replacement	▲	●	1/4/2024	1,663	1,536	-127	-7%	●	\$71,290,311	\$22,357,664	(\$48,932,646)	-68%	Q2 2024
1116800	North Mercer Island & Enatai Interceptors Upgrade	●	◆	8/22/2025	2,121	2,992	871	41%	◆	\$116,035,624	\$181,452,780	\$65,417,156	56%	Q2 2024
1116801	Lake Hills and NW Lake Sammamish Interceptor Upgrade	▲	◆	6/6/2030	1,995	4,650	2,655	133%	◆	\$119,342,432	\$174,769,311	\$55,426,879	46%	Q2 2024
1120861	Mobile Odor Control Unit Replacement	▲	◆	9/30/2024	696	2,876	2,180	313%	●	\$3,171,445	\$3,093,702	(\$77,743)	-2%	Q2 2024
1121402	Georgetown Wet Weather Treatment Station	●	▲	10/14/2022	2,141	2,369	228	10%	●	\$260,713,113	\$253,870,879	(\$6,842,234)	-2%	Q2 2024
1121409	West Duwamish Wet Weather Storage	●	▲	10/25/2027	1,833	2,071	238	12%	▲	\$107,117,981	\$107,148,640	\$30,659	0%	Q2 2024
1123624	Coal Creek Siphon & Trunk Parallel	●	◆	12/31/2029	2,432	3,744	1,312	53%	◆	\$132,310,569	\$172,946,996	\$40,636,427	30%	Q2 2024
1123626	SP Biogas and Heat Systems Improvements	▲	◆	3/16/2027	1,410	3,626	2,216	157%	●	\$59,897,304	\$54,721,751	(\$5,175,553)	-8%	Q2 2024
1127489	West Point Primary Sedimentation Area Roof Structure	▲	◆	9/18/2026	1,387	2,809	1,422	102%	◆	\$37,658,373	\$48,886,812	\$11,228,439	29%	Q2 2024
1128354	Interbay Force Main & Odor Control	●	◆	11/5/2027	1,414	2,466	1,052	74%	◆	\$64,201,202	\$91,764,434	\$27,563,232	42%	Q2 2024
1129156	Juanita Bay PS RSP Protection System Upgrade	●	◆	1/31/2023	407	574	167	41%	▲	\$1,776,188	\$1,893,557	\$117,369	6%	Q2 2024
1129526	WPTP LSG Piping Replacement	●	●	9/30/2024	2,634	1,812	-822	-31%	▲	\$24,920,340	\$27,303,827	\$2,383,486	9%	Q2 2024
1129529	WPTP PE and RAS Pipe Restoration/Replacement	●	◆	9/14/2027	1,471	1,820	349	23%	◆	\$30,574,092	\$36,195,287	\$5,621,195	18%	Q2 2024
1129532	BW Aeration Basin Optimization	●	◆	8/5/2024	927	1,399	472	50%	▲	\$21,193,113	\$23,544,177	\$2,351,064	11%	Q2 2024
1134063	WPTP Power Monitoring Upgrades	●	◆	10/10/2023	596	924	328	55%	◆	\$3,840,813	\$8,228,972	\$4,388,158	114%	Q2 2024
1134064	WPTP Admin/Ops Center Seismic Upgrades	●	◆	3/26/2027	1,001	1,725	724	72%	●	\$17,253,831	\$17,253,827	(\$4)	0%	Q2 2024
1134065	SPTP Influent Pump Station Seismic Upgrades	●	▲	7/29/2027	1,368	1,535	167	12%	●	\$31,364,101	\$31,124,667	(\$239,434)	0%	Q2 2024
1134068	Alki Permanent Standby Generator	▲	◆	11/5/2026	931	2,333	1,402	150%	▲	\$14,812,683	\$15,133,494	\$320,810	2%	Q2 2024
1134069	WPTP Raw Sewage Pump Replacement	●	●	9/30/2029	2,639	2,651	12	0%	◆	\$216,305,529	\$250,229,102	\$33,923,573	15%	Q2 2024
1134070	WTD CMMS Upgrade	●	◆	2/24/2025	437	1,175	738	168%	●	\$12,464,036	\$11,865,473	(\$598,563)	-4%	Q2 2024
1134071	WTD Ovation Control Systems Upgrades	●	◆	2/7/2025	975	2,109	1,134	116%	◆	\$15,547,968	\$18,858,440	\$3,310,472	21%	Q2 2024
1134072	WPTP Passive Weir for Emergency Bypass	●	▲	11/26/2025	1,408	1,450	42	2%	◆	\$10,747,594	\$23,255,241	\$12,507,647	116%	Q2 2024

# Q2 2024 Baseline Report

Agency: Wastewater Treatment, Fund:All, Year: 2024, Qtr: 2nd Quarter, Cost Status: All, Schedule Status: All, Scope Status: All, Project: All

Project Number	Project Name	Scope Status	Schedule Status	Current Substantial Completion Date	Baseline Duration	Current Duration	Variance at Completion (VAC)	% VAC	Cost Status	Baseline Budget at Completion (BAC)	Current Estimate At Completion (EAC)	Cost Variance At Completion (CVAC)	% CVAC	Report Date
<b>3611 WATER QUALITY CONSTRUCTION - Wastewater Treatment</b>														
1134075	Lake Hills Interceptor Rehabilitation Phase II	●	●	12/6/2023	682	673	-9	-1%	●	\$29,601,534	\$21,023,723	(\$8,577,811)	-28%	Q2 2024
1134301	PIMS Replacement	◆	◆	9/30/2024	371	1,917	1,546	416%	◆	\$1,844,892	\$2,919,308	\$1,074,416	58%	Q2 2024
1134438	SP Division Control Building Fire Protection and Alarm System Upgrades	●	▲	1/30/2025	939	1,052	113	12%	●	\$3,225,278	\$3,225,277	(\$1)	0%	Q2 2024
1137181	Richmond Beach PS MCC and Switchboard Replacement	●	◆	10/18/2023	769	1,289	520	67%	●	\$6,492,547	\$4,731,270	(\$1,761,277)	-27%	Q2 2024
1137640	Small Generators Replacement - Group 1	●	◆	12/29/2025	1,305	1,573	268	20%	▲	\$5,401,119	\$5,688,028	\$286,909	5%	Q2 2024
1137751	SP Essential Services Standby Generator Replacement	●	◆	6/19/2025	616	1,738	1,122	182%	◆	\$2,211,228	\$2,984,315	\$773,087	34%	Q2 2024
1138085	WP Warning System Upgrade	●	◆	11/14/2024	468	877	409	87%	▲	\$2,446,898	\$2,696,898	\$250,000	10%	Q2 2024
1138496	Denny Way Regulator Erosion Control	●	◆	9/19/2024	456	1,298	842	184%	●	\$1,106,000	\$1,105,995	(\$5)	0%	Q2 2024
1138499	SP Dewatering Building Truck Loading Bay Ventilation Improvements	●	◆	1/21/2026	924	1,219	295	31%	●	\$2,389,260	\$2,389,256	(\$4)	0%	Q2 2024
1138543	System-wide Arc Flash Hazard Assessment	●	●	8/13/2027	1,256			0%	◆	\$2,490,193	\$3,771,544	\$1,281,351	51%	Q2 2024
1138777	BW Influent Structure Wash-down System	●	◆	9/30/2024	367	1,028	661	180%	◆	\$935,206	\$1,093,052	\$157,846	16%	Q2 2024
1139037	Lakeland Hills Install Generator	▲	◆	7/24/2024	859	1,755	896	104%	◆	\$5,386,868	\$7,398,872	\$2,012,004	37%	Q2 2024
1139038	Medina PS MCC & Generator Replacement	●	◆	7/31/2024	727	1,401	674	92%	◆	\$6,099,315	\$7,599,404	\$1,500,089	24%	Q2 2024
1139044	Loop Biosolids Compost Pilot at SP	●	◆	10/31/2024	657	1,780	1,123	170%	◆	\$3,325,570	\$6,388,336	\$3,062,766	92%	Q2 2024
1139601	SP Fire Control Panel Upgrade	●	◆	7/31/2024	504	869	365	72%	◆	\$753,461	\$1,783,996	\$1,030,535	136%	Q2 2024
1139645	West Point PE and FE Flowmeter Replacement	●	◆	9/30/2024	606	972	366	60%	◆	\$960,000	\$1,375,858	\$415,858	43%	Q2 2024
1139673	York FM Cathodic Protection	●	◆	6/30/2024	437	803	366	83%	●	\$1,410,210	\$1,148,405	(\$261,805)	-18%	Q2 2024
1141028	Offsite Fuel Storage Tank Monitoring Upgrade	●	◆	7/1/2024	118	320	202	171%	▲	\$1,286,069	\$1,472,937	\$186,868	14%	Q2 2024
1141030	WP Power Quality Improvements	●	●	9/5/2024	1,142	954	-188	-16%	▲	\$159,066,642	\$164,281,555	\$5,214,913	3%	Q2 2024
1141559	Small Generator Replacement Group 2	●	●	8/13/2027	1,242	1,242	0	0%	●	\$8,628,243	\$8,628,243	\$0	0%	Q2 2024
1141881	SP DAFT Tank Rehabilitation	●	●	3/7/2029	1,968	1,968	0	0%	●	\$68,616,517	\$68,616,511	(\$7)	0%	Q2 2024
1141884	WPTP Grit Classifier Replacement	●	●	9/25/2025	982	982	0	0%	●	\$11,280,589	\$10,983,612	(\$296,976)	-2%	Q2 2024

# Q2 2024 Baseline Report

Agency: Wastewater Treatment, Fund:All, Year: 2024, Qtr: 2nd Quarter, Cost Status: All, Schedule Status: All, Scope Status: All, Project: All

Project Number	Project Name	Scope Status	Schedule Status	Current Substantial Completion Date	Baseline Duration	Current Duration	Variance at Completion (VAC)	% VAC	Cost Status	Baseline Budget at Completion (BAC)	Current Estimate At Completion (EAC)	Cost Variance At Completion (CVAC)	% CVAC	Report Date
<b>3611 WATER QUALITY CONSTRUCTION - Wastewater Treatment</b>														
1142896	Lakeland Hills PS Elevator Replacement	●	◆	11/20/2024	357	778	421	117%	●	\$1,054,231	\$1,054,227	(\$4)	0%	Q2 2024
1142898	Medina PS Pump Room Header Replacement	●	▲	10/31/2023	423	476	53	12%	◆	\$2,605,131	\$3,068,647	\$463,516	17%	Q2 2024
1143277	WPTP Fire Suppression System Supply Line RPBA & PRV Installation	●	◆	3/11/2025	619	812	193	31%	▲	\$2,132,060	\$2,362,897	\$230,837	10%	Q2 2024
1143278	WPTP Uninterruptible Power Supply (UPS) Replacement 2022-2023	●	●	12/15/2023	402	395	-7	-1%	▲	\$1,577,079	\$1,704,840	\$127,761	8%	Q2 2024
1143480	WP IPS Pump Refurbishment #2 and #3	●	●	10/31/2023	549	224	-325	-59%	●	\$10,396,282	\$4,312,520	(\$6,083,762)	-58%	Q2 2024
1143539	Juanita Bay PS RSP 1-4 Suction Valves Replacement	●	◆	9/30/2025	273	679	406	148%	●	\$2,213,129	\$2,213,124	(\$5)	0%	Q2 2024
1143839	Carkeek CSO Dechlorination System Modifications	●	◆	2/5/2025	745	1,583	838	112%	◆	\$1,953,306	\$6,851,927	\$4,898,621	250%	Q2 2024
1144135	Carnation TP UV Disinfection System	●	◆	9/30/2024	193	664	471	244%	◆	\$1,269,129	\$1,736,999	\$467,869	36%	Q2 2024
1144964	Richmond Beach RSP and Motor Replacement	●	▲	11/13/2024	586	645	59	10%	●	\$2,106,318	\$2,106,313	(\$5)	0%	Q2 2024
1145319	South Plant Alkalinity Addition	●	◆	1/11/2024	73	177	104	142%	●	\$1,328,361	\$1,294,581	(\$33,780)	-2%	Q2 2024
1146229	WPO 8th Avenue South CSO Outfall Backflow Protection	●	●	4/24/2025	324	324	0	0%	●	\$943,795	\$943,795	\$0	0%	Q2 2024
1146503	VTP - Influent Splitter Box Gate Actuator Replacement & Controls (MAM)	●	●	10/6/2025	489	489	0	0%	●	\$2,290,336	\$2,290,336	\$0	0%	Q2 2024



Scope requires significant changes.  
The Project Substantial Completion has a variance of greater than 15%.



Scope changes may be needed.  
The Project Substantial Completion has a variance of less than 15%.  
Budget is over by up to 15%.



Scope is consistent with baseline.  
The Project Substantial Completion is on track or ahead.  
Budget on track or under.