

2025 BFI Summer Construction Coordination Meeting

February 13th, 2025

Introductions of Airport Team

John Parrott

David Decoteau

Eric Miller

Matt Sykora

Business and

Properties Manager

Peter Dumaliang

Project Manager

Airport Director

Deputy Airport Director

Capital Project Manager

















Meeting Agenda

- Runway 14L / 32R
- Taxiway A11
- Airfield Electrical In-Pavement Runway Guard Light
- Stormwater Pipe Repair along Taxiway B
- Airport Carbon Accreditation Progress



KCIA-BFI Runway 14L / 32R Rehabilitation

Construction Start Date March 17^{th,} 2025

Runway 14L/32R Rehabilitation

Project Overview



Project Site



Construction Access Considerations

- Noise
- Pollution
- Vehicle Emissions



LEGEND:



PROJECT WORK AREA



CONTRACTOR HAUL ROUTE



AIRPORT TEMRINAL BUILDING




CONTRACTOR STAGING AREA WITH IDENTIFIED



ACCESS FROM 15 - S. BOEING ACCESS ROAD

Project Overview



LEGEND:



PAVEMENT REHABILITATION



PAVEMENT RELOCATION



DEMOLISHED PAVEMENT



Primary Changes Since Previous Meeting

- Expanded airfield drainage repairs/replacements
 - Targeted Repair/Replacement within RW 14R-32L RSA
 - Replacement with targeted repair within remaining project area
- Expanded airfield electrical improvements
 - LED light fixtures on new cans
 - Targeted conduit repair/replacement

Project Phasing



Overall Construction Phasing




CONSTRUCTION SCHEDULE



*CONSTRUCTION START
**CONSTRUCTION END



North Construction Phase



Key Considerations


- Active Cross Field Taxiways
 - TW B4/A7
 - TW B5/A9
- Temporary Relocated Centerlines
 - TW A: A8 to UPS Gate 6: ADG IV
 - TW A: UPS Gate 6 to Gate 4: B767-3F or Smaller
 - TW A: UPS Gate 4 to TW A2 G650 or Smaller

Tentative Runway 14R-32L Closures (121 Calendar Days)

- Monday: 2015 0345
- Tuesday: 2015 0345
- Wednesday: 2015 0345
- Thursday: 2015 0345
- Friday: 2000 0515
- Saturday: 2115 0330
- Sunday: 2015 0515



South Construction Phase



Key Considerations

- Active Cross Field Taxiways
 - TW B3/A4
 - TW B5/A9
- Temporary Relocated Centerlines
 - TW A: A8 to UPS Gate 8: ADG III
 - TW A: UPS Gate 8 to Gate 6: B767-3F or Smaller
 - TW A: UPS Gate 6 to TW A4 ADG IV


Tentative Runway 14R-32L Closures (119 Calendar Days)

- Monday: 2015 0345
- Tuesday: 2015 0345
- Wednesday: 2015 0345
- Thursday: 2015 0345
- Friday: 2000 0515
- Saturday: 2115 0330
- Sunday: 2015 0515



Tentative Schedule

Date	Milestone
March 17 th , 2025	Construction Mobilization and Demolition
July 9 th , 2025	Phase 1 Complete
July 14 th , 2025	Begin Phase 2
October 8 th , 2025	Phase 2 Complete





*This represents a conservative schedule with contingency for weather delays, if the contractor is ahead of schedule they will begin work in other phases.




KCIA-BFI Taxiway A11 Rehabilitation
Construction Estimated to Start Q3 2025

Project Area






Project Scope






Project Construction Haul Route






Project Sequence of Work



- Close Taxiway A11 to operations for 60 Calendar Days.
- 2. Complete 'Work Area A' with Runway 14R-32L closed during night-time hours (Thurs.-Sunday, hours vary).
- 3. Complete 'Work Area B' (concurrently with 'A') outside GSCA during normal work hours (Mon.-Friday 7:00-5:00).
- 4. Complete 'Substantial Completion' walk-through/punchlist and stop work for asphalt cure-period (30 days).
- 5. Complete final markings, reopen Taxiway A11.



Project Schedule



- 1. Design: Complete Q4 2024
- 2. Bidding: Q1 2025
- 3. Construction: Q3 2025





KCIA-BFI ELECTRICAL In-pavement runway guard light project

Construction Estimated to Start June 2025

Project Overview

Objectives:

- Improve airfield electrical efficiency
- Improve pilot situational awareness and airfield safety

Scope of Work:

- Install new LED in-pavement and elevated runway guard lights (IPRGL) at B1, B5 and B10.
- Install Airfield Lighting Control Management System (ALCMS)



ATCT CAB, Existing CCR Control Switches






Elevated Runway Guard Light



In-pavement Runway Guard Light


Construction Haul Routes and Staging Area Exhibit





Construction Sequencing and Impacts – Work Area B-1


- Work hours:
 - Work outside the RSA:
 - 7 Days a week: 10:00 pm to 6:00 am
 - Work within the RSA:
 - Monday: 2015 0345
 - Tuesday: 2015 0345
 - Wednesday: 2015 0345
 - Thursday: 2015 0345
 - Friday: 2000 0515
 - Saturday: 2115 0330
- Sunday: 2015 0515
- **Duration**: 30 calendar days





Construction Sequencing and Impacts – Work Area ATCT

- Work hours:
 - Nighttime 10:00 pm 6:00 am (work within ATCT cab)
 - Daytime 6:00 am 6:00 pm (work under the cab of ATCT, FAA parking lot, and electrical vault)
- Duration: 28 calendar days








STORMWATER REPAIRS - PHASE III


Construction Estimated to Start Q2 2025

Planned Repairs by Work Area

Work Area	Trenchless Pipe Rehabilitat ion	Open Trench Pipe Replacem ent	Stormwate r Catch Basin Replacem ent
2 (Removed)	•		•
3 (2025)	•		•
5 (Completed)	•		
6A (Completed)	•	•	•
6B (Completed)	•		
7 (2025)	•		•
8 (8A-2025. 8B-Removed)	•		•



Planned Haul Routes







Level 3 Airport Carbon Accreditation

Feb 13, 2025

Peter Dumaliang, KCIA Capital Project Manager Rebecca Frohning, WSP Senior GHG Analyst Megan Archer, WSP Environmental Planner Spiro Pappas, WSP Climate Resilience Practice Karissa Kawamoto, WSP Senior Vice President Jenny Thacker, PRR Community Engagement

King County International Airport is Addressing Climate Change

Climate change is a priority for King County King County commits to lowering fossil fuel use

> KCIA sets goal to be carbon neutral by 2030

Airport
Carbon
Accreditation
Program



What is the Airport Carbon Accreditation Program?






550 airports in the programme

countries across the world



What has KCIA done so far?



What kinds of information did we collect?

We will partner with you to gather data aboutNumber of onsite employeesBasic information to categorize scale of airport activitiesFuel useEmissions from vehicles, ground support equipment, emergency generators, boilersAircraft related emissionsLanding take-off, APU time, maintenanceRefrigerants, De-icersOther GHG sources onsite

We kept confidential and aggregated to remove identifying features

We used collection procedures are reasonable and require minimal coordination.



What did we learn?

Emission Source	Activity	GHC Emissions (MT CO2e)
Fleet vehicles	516 gallons gasoline	5
Fleet vehicles	1,680 gallons diesel	17
Electricity use	358,219.8 kWh electricity	3
Natural gas use	55,990 therms natural gas	302
Generator use	60 gallons of diesel	1
Aircraft engines	42 LTO	18
Aircraft engines	24 run-ups	30



What is next?

- We will be reaching out through the Airport to schedule meetings
- You are also welcome to reach out to us!

Contact	Title	Email
Spiro Pappas, WSP	Environmental Planner	Spiridon.Pappas@wsp.com
Rebecca Frohning, WSP	Environmental Planner	Rebecca.Frohning@wsp.com
Megan Archer, WSP	Environmental Planner	Megan.Archer@wsp.com
Jenny Thacker, PRR	Community Engagement	jthacker@prrbiz.com



Thank you!
Any questions?