



STATUS HIGHLIGHTS

Design:

- February 2021 – South Sammamish B – Phase 1 – Design 100% Complete
- February 2021 – South Sammamish B – Phase 2 – Design 90% Complete

Permitting:

- January 2019 - Received Shoreline Substantial Development (SSDP) Permit - South Sammamish B and Inglewood Hill Parking Lot – Phase 1
- November 2019 - Received Clearing & Grading Permit - South Sammamish B & Inglewood Hill Parking Lot Ph. 1
- November 2020 - U.S. Army Corps of Engineers Section 404 Permit - Approved

Budget:

- Project Funding. August 2019 - Voters approved the Parks 2020–2025 Parks, Recreation, Trail & Open Space Levy.

Schedule:

- February 5, 2021 – Advertised South Sammamish B – Phase 1 Construction Contract

UPCOMING ACTIVITIES

Design:

- Summer 2021 - South Sammamish B – Phase 2 - 100% Design Documents complete

Schedule:

- May 2021 – Close approximately 1.65 miles of trail from SE 33rd Street to Mint Grove neighborhood (driveway 9) (trail survey station numbers 283+70 to 370+70) .
- May 2021 – Begin South Sammamish B Phase 1 Trail Construction (STA 283+70 to 370+70)
- Summer 2021 - Advertise South Sammamish B Phase 2 Construction Contract
- Fall 2021 – Close approximately 1.85 miles of trail from Driveway 9 to Inglewood Hill Road (STA 370+70 to 472+81).
- Fall 2021 – Begin South Sammamish B Phase 2 Trail Construction (STA 370+70 to 472+81).

Pre-Construction Activities:

- Sep. 2020 – Apr. 2021- Relocate existing utilities prior to construction
- Nov. 2020 – Apr. 2021- Remove major encroachments prior to construction



Construction begins in May, and will replace the last gravel trail segment...



...with a 12-foot wide paved trail and 2-foot gravel shoulders, landscaping, and other trail amenities.

Safety of all trail users is a high priority for King County Parks. Please follow the recommendations for Covid 19 and remember to wear a mask and practice social distancing whenever possible.

Visit kingcounty.gov/covid for the latest updates for our Parks facilities and trails, and to learn more about the virus and how to slow its spread. Keep updated on the latest developments on the Public Health – Seattle & King County blog at publichealthinsider.com.

**Project Milestones**

Completed Final EIS for ELST	June 2008
Completed Redmond Segment	December 2011
Completed Issaquah Segment	June 2013
Completed North Sammamish Segment	July 2015
Completed South Sammamish A Segment	December 2018
Completed Zackuse Creek Fish Culverts	October 2019
Received South Sammamish B Shoreline Substantial Development Permit	January 2019
Received South Sammamish B clearing and grading permit.	November 2019
Advertised South Sammamish B – Phase 1 contract (SE 33rd Street to Driveway 9 (Sta 283+70 to Sta 370+70) – 1.65 miles)	February 2021
Close South Sammamish B Segment and begin construction of Phase 1.	May 2021
Advertise South Sammamish B – Phase 2 contract (Driveway 9 to Inglewood Hill Road (Sta 370+70 to 472+81) – 1.85 miles)	Summer 2021
Begin South Sammamish B Segment Stage 2 construction	Fall 2021
Complete South Sammamish B Segment construction	Spring 2024
Construct SE 33rd Parking Lot and Restroom	TBD
Construct Inglewood Hill Parking Lot and Restroom	TBD

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov**Project Website:**<http://www.KingCounty.gov/EastLakeSammamishTrail>