

Monthly Project Update

STATUS HIGHLIGHTS

Design:

• August 2021 - South Sammamish B Phase 2 -Complete 100% Design Documents

South Sammamish B Segment Permitting:

- May 2021 Phase 1 Soldier Pile Walls Building Permit approved
- Nov. 2020 USACE Section 404 Permit approved
- Nov. 2020 WA Ecology Certification 401 approved
- Dec. 2020 WA Fish & Wildlife Dept. Hydraulic Project approved
- Nov. 2019 Clearing and Grading Permit approved
- Jan. 2019 Shoreline Substantial Development Permit approved

Budget:

• Project Funding. Voters approved the 2020–2025 Parks, Recreation, Trail & Open Space Levy

Schedule:

- Phase 1 SE 33rd Street to Mint Grove neighborhood (Driveway 9) (1.75-miles, STA 283+70 to STA 370+70) • June 2021 – Close trail and begin trail construction
- Phase 2 Driveway 9 to Inglewood Hill Road (1.85-miles, STA 370+70 to STA 472+81)
 - Summer 2021 Advertise Construction Contract
 - Fall 2021 Close trail and begin trail construction

Pre-Construction Activities:

- Sep. 2020 Apr. 2021- Relocate existing utilities prior to construction
- Nov. 2020 May 2021- Remove major encroachments inside the trail construction boundaries



24 intersections on the 3.6-mile South Sammamish B segment will be enhanced with textured concrete, improved sightlines, bollards, striping, consistent signage, and warning bands.



Over 1500 new trees and 22,000 new plants and shrubs will be planted along the South Sammamish B trail segment during upcoming construction.

Safety of all trail users is a high priority for King County Parks. Please follow the recommendations for Covid 19 and remember to wear a mask and practice social distancing whenever possible.

Visit kingcounty.gov/covid for the latest updates for our Parks facilities and trails, and to learn more about the virus and how to slow its spread. Keep updated on the latest developments on the Public Health - Seattle & King County blog at publichealthinsider.com.

May 2021

East Lake Sammamish Master Plan Trail



Monthly Project Update

May 2021

Project Milestones

Final ELST EIS Completed Redmond Segment Completed Issaquah Segment Completed North Sammamish Segment Completed South Sammamish A Segment Completed
Zackuse Creek Fish Culverts Completed
South Sammamish B Phase 1 - Begin trail construction South Sammamish B Phase 2 - Advertise contract South Sammamish B Phase 2 - Begin trail construction South Sammamish B Phase 1 - Construction complete South Sammamish B Phase 2 - Construction complete SE 33rd Parking Lot and Restroom Design Inglewood Hill Parking Lot and Restroom Design

June 2008 December 2011 June 2013 July 2015 December 2018 October 2019

June 2021 Summer 2021 Fall 2021 Winter 2022 Spring 2024 TBD TBD

Project Contacts

Hotline: 1-888-668-4886 Email: ELST@kingcounty.gov

Project Website:

http://www.KingCounty.gov/EastLakeSammamishTrail