

Operational performance metrics

The King County Wastewater Treatment Division (WTD) provides relevant information on operational, financial, regulatory and safety performance of the utility. Much of this information is updated monthly.

This information:

- · Shares an overview of the system
- · Presents operational patterns
- Illustrates system dynamics
- Identifies approaching challenges

Operational metrics


The following metrics represent the performance of the King County Wastewater Treatment Division in four key performance areas:

- · Operational performance
- Regulatory performance
- · Financial performance
- · Safety performance

Contact us

If you have questions regarding this information, please contact:

Olivia Robinson at Olivia.Robinson@kingcounty.gov , 206-477-3566





Operational performance (September 2021)


1. Flow volumes at regional plants and key points in the system


Flow volumes at regional plants and key points in the system


The following graphs illustrate the total amount of flow to each of our regional treatment plants over various periods of time including flows through the Combined Sewer Overflow system. The bars at the bottom of the first graph illustrate the impact that rainfall has on our system.












2. Combined Sewer Overflow (CSO) discharge volumes throughout the system

Combined Sewer Overflow (CSO) discharge volumes throughout the system

The following graph illustrates the total amount of flow that is handled through the regional Combined Sewer Overflow system. Here is the link that shows our CSO locations: https://www.kingcounty.gov/services/environment/wastewater/cso/library/map.aspx




3. Production and distribution of Loop biosolids

Production and distribution of Loop biosolids

Biosolids are the nutrient-rich product of the wastewater treatment process. Biosolids improve soil fertility and enhance plant growth and crop yield. Loop® is the brand name for biosolids produced by King County. Loop is used as fertilizer and soil amendment for commercial forestry and agriculture, and as an ingredient in compost for landscaping and home gardening.


King County's biosolids program is responsible for managing Loop recycling, including transportation and delivery, permitting and managing Loop applications, research and monitoring, and public outreach. Since 1973, we have worked with local organizations, farm groups, and university scientists to develop an award-winning program that serves as a model for safe, sustainable biosolids recycling.



4. Electrical energy usage at each regional treatment plant and conveyance system +


Electrical energy usage at each regional treatment plant and conveyance system Monthly Average Electricity Use at Brightwater, South Plant and West Point:


This diagram shows the average daily electricity use for the past 13 months for each of King County's three main treatment plants. West Point's electricity use depends mainly on treated volume. South Plant's electricity use is driven by influent flow and oxygen demand for nitrification. Brightwater's energy use is higher per gallon treated because of its elevated location, which requires more pumping, higher treatment standards, and stringent odor control requirements.



Electricity Use at Brightwater, South Plant and West Point:

This diagram shows daily electricity use for each treatment plant. It highlights how electricity use can double with high flow volumes at West Point.






Total WTD Offsite Energy Use

This diagram shows the combined energy use of WTD's more than one hundred offsite facilities. Energy use at offsite facilities is driven by flow volumes and outside air temperatures.


Please note: This information is updated monthly and will have a three-month lag when all of the data becomes available.



Tracking WTD's progress towards its 7.5% energy reduction goal.

Normalized electricity use describes the amount of electricity a facility would have used if the general conditions had been the same as they were in the baseline year (2014). Normalizing energy use allows us to track changes in energy use independent of factors we do not control such as air temperatures or flow volumes. This diagram shows the change in normalized electricity use for each treatment plant, offsite facilities and WTD in total and how these changes compare to the County wide 2020 energy reduction goal.

Please note: This normalized electricity use information is updated once a quarter with a lag time of about three months.





5. Production and usage of biogas

_


Production and usage of biogas

WTD, Biogas Utilization

Biogas is used differently at each of the three treatment plants.

- At South Plant excess biogas can be fed into PSE's natural gas pipeline.
- At Brightwater and West Point biogas usage is limited to the equipment on site. At both of
 these plants there is a higher demand for biogas in winter when flows are higher and
 temperatures lower. The total amount of biogas beneficially used therefore tends to be
 higher in winter than in summer.





Regulatory performance (September 2021)

6. Significant power disruption events



Significant power disruption events

The following table conveys information on the performance of the County's wastewater treatment facilities and conveyance system for any monthly exceedances of permit requirements that are caused by power disruption, or involve events with backups of the conveyance system and need for substantial responsive actions (e.g., cleanup of sanitary sewer overflows).

Wast	tewater	Treat	ment a	nd Cor	veyan	e Syste	em Cor	nplianc	e Event	ts -				
Permit Re	quirem	ent Ex	ceedan	ices Inv	olving	Power	Disrup	tion or	Sewer	Backup)			
For all the c	2020			2021										
Facility	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
Wastewater Treatment P	lants (e.	g., effl	uent lin	it exce	edance,	unpern	nitted o	lischarge	es)					
West Point				а										
South Plant														
Brightwater														
Vashon														
Carnation														
CSO Treatment Facilities	(e.g., efj	luent li	mit exc	eedanc	e, disinj	ection f	ailure)							
Henderson/MLK CSO	*	*			*	*	*	*	*	*	*	*		
Alki CSO	*	*			*	*	*	*	*	*	*	*		
Carkeek CSO	*	*			*	*	*	*	*	*	*			
Elliott West CSO	*	*			*	*	*	*	*	*	*			
West Section Conveyance	System													
CSO Exacerbated														
Overflow														
CSO Dry Weather														
Overflow														
Sanitary Sewer Overflow			b	с										
East Section Conveyance	System													
Sanitary Sewer Overflow				С										
Notes:														

Number of power disruption/backup events in any month where exceedances occur.

Represents any month where no events occurred, or if any non-compliance occurred it was unrelated to power disruption, or backups in the conveyance system.

Non-compliance occurred and involved power disruption or conveyance system backup; however, repair/solution is known and the incident response and correction was immediate.

Non-compliance involving power disruption or conveyance system backup, and evaluation and corrective action includes substantial effects on residents and businesses, level of effort and time to resolve, or costs to system operations.

Monitoring period characterized by sufficiently low flow conditions that the CSO treatment facility did

not operate with a discharge to the outfall at any time in the month.

- a Power disturbances at West Point contributed to a secondary diversion (i.e., unauthorized blending of primary and secondary treated flow) on January 9th, and a bypass of 11 million gallons to the emergency bypass outfall in Puget Sound during a large storm event on January 12-13. Ecology issued Administrative Order #19477 on February 2, 2021 that requires King County to plan and implement power reliability strategies and improvements to minimize the potential for secondary diversions and bypasses.
- b A storm on December 21 produced record rainfall (over 3 inches across much of King County) resulting in peak wastewater and combined stormwater flows. High flows resulted in sewer backups at two residences in the South Park area. WTD's Community Services staff responded and assisted residents with cleanup actions.
- c A large storm on January 12-13 resulted in peak wastewater and combined stormwater flows along with widespread power outages and disturbances. The storm event was accompanied electrical- and telemetry-related disturbances at pump station facilities. Overflows occurred at separated system pump stations in the West section service area (Richmond Beach) and East section (Medina), and at a CSO pump station (East Pine).

7. Significant system process disruptions

Significant system process disruptions

The following table conveys information on the performance of the County's wastewater treatment facilities and conveyance system for any monthly exceedances of permit requirements that are caused by, or involve, process disruption (not power related) such as major equipment or biological treatment process failures, or industrial discharges.

Waste	water	Treatn	nent an	d Conv	eyance	Syste	m Con	pliance	Event	ş -		
Pe	rmit Re	quirer	nent Ex	ceedar	ices Inv	olving	Proce	ss Disru	ption			
F 11/4		2020						2021				
Facility	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Wastewater Treatment P	lants (e.	g., effl	uent lim	it excee	dance,	unpern	nitted a	lischarg	es)			
West Point												
South Plant												
Brightwater												
Vashon												
Carnation												
CSO Treatment Facilities (e.g., eff	luent li	mit exce	edance	, disinfe	ection f	ailure)					
Henderson/MLK CSO	*	*	а		*	*	*	*	*	*	*	*
Alki CSO	*	*			*	*	*	*	*	*	*	*
Carkeek CSO	*	*	а		*	*	*	*	*	*	*	
Elliott West CSO	*	*	a, b	ь	*	*	*	*	*	*	*	
West Section Conveyance	System											
Unpermitted Overflows												
East Section Conveyance	System											
Sanitary Sewer Overflow												

Notes:

- Number of process disruption events in any month where exceedances occur.

 Represents any month where no events occurred, or if any non-compliance occurred it was unrelated to process disruption.

 Non-compliance occurred and involved process disruption; however, repair/solution is known and the incident response and correction was immediate.

 Non-compliance involving process disruption, and evaluation and corrective action includes substantial effects on residents and businesses, level of effort and time to resolve, or costs to system operations.

 Monitoring period characterized by sufficiently low flow conditions that the CSO treatment facility did not operate with a discharge to the outfall at any time in the month.
- a The annual average settleable solids concentrations exceeded the permit effluent limitation in 2020 at the H/MLK, Carkeek, and Elliott West wet weather treatment stations.
- b Effluent limit exceedances at Elliott West associated with process control performance; a planning and facility improvements process is underway.

8. Regulatory compliance and performance

+

Regulatory compliance and performance

The following table conveys information on the performance of King County's wastewater treatment facilities and conveyance system for any monthly exceedances of permit requirements that involve compliance with effluent limitations at the County's five wastewater treatment plants or four CSO treatment facilities, or unpermitted overflow events in the separated sanitary or combined stormwater-sewer conveyance system.

NPDES Pern	nit Exc	eedand	es (Re	portak	le Eve	nts Sub	ject to	Potent	ial Pen	alties) -	-	
	Waste	water	Treatn	nent Fa	acilitie	s or Co	- nveyan	ce Syst	em			
E - 104		2019						2020				
Facility	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Effluent Limitations Excee	edances	at Wa	stewat	er Trea	tment	Facilitie	s					
West Point			а	ь	Ь		Ь		ь			
South Plant												
Brightwater												
Vashon												
Carnation												
Effluent Limitations Excee	edances	at CSC) Treati	ment Fo	acilities							
Henderson/MLK CSO	*	*	С		*	*	*	*	*	*	*	*
Alki CSO	*	*			*	*	*	*	*	*	*	*
Carkeek CSO	*	*	С		*	*	*	*	*	*	*	
Elliott West CSO	*	*	c, d	d	*	*	*	*	*	*	*	
Conveyance System Over	flow Ev	ents in	Combi	ned or .	Separa	ted Basi	ns	•			•	
West Section - Dry												
Weather Overflows at												
CSO Outfalls												
West Section – Sanitary												
Sewer Overflows												
East Section – Sanitary												
Sewer Overflows												

Notes:

Compliance goal for all events is "zero", and all exceedances have potential to be assessed penalties.

No ongoing non-compliance; or events with known cause and immediate correction.

Ongoing compliance issue; but repairs/solution is known and underway for timely correction.

Substantial ongoing compliance issue with ongoing corrective actions, or response and/or planning for corrective action is underway.

Monitoring period characterized by sufficiently low flow conditions that the CSO treatment facility did not operate with a discharge to the outfall at any time in the month.

- α An accidental opening of a bypass gate during routine maintenance for approximately 2 minutes resulted in a release of 17,000 gallons of untreated wastewater to the emergency bypass outfall in Puget Sound.
- b West Point Bypass and Secondary Diversion Events: Power disturbances at West Point contributed to a secondary diversion (i.e., unauthorized blending of primary and secondary treated flow) on January 9th, and a bypass of untreated wastewater from the emergency bypass outfall to Puget Sound during a large storm event on January 12-13 totaling about 11 million gallons. Ecology subsequently issued Administrative Order #19477 on February 2, 2021 that requires King County to plan for, and implement, power reliability strategies and improvements to minimize the potential for secondary diversions and bypasses. This footnote identifies and summarizes any bypass and secondary diversion events following the issuance of the administrative order.
 - An inadvertent secondary diversion occurred on February 2, 2021 due to human error that resulted in the discharge of 3.5 million gallons over 39 minutes.
 - A bypass of untreated wastewater from the emergency bypass outfall to Puget Sound occurred on April 29, 2021 due to a failed uninterruptable power supply (UPS) during a routine equipment testing procedure, resulting in a discharge of 900,000 gallons over 29 minutes.
 - A large storm on Jun 13th resulted in plant inflows reaching about 331 mgd while the plant had seasonally reduced capacity of 240 mgd for scheduled construction work, and subsequently exacerbated the amount of the secondary diversion.
- c The annual average settleable solids concentrations exceeded the permit effluent limitation in 2020 at the H/MLK, Carkeek, and Elliott West wet weather treatment stations.
- ${\it d}$ A planning and facility improvements process is underway for Elliott West.
- e A storm on December 21 produced record rainfall (over 3 inches across much of King County) resulting in peak wastewater and combined stormwater flows. The storm event was accompanied by mechanical- and electrical-related disturbances at regulator and pump station facilities. Overflows occurred at pump stations in the separated systems of the County's West section service area (Richmond Beach) and East section (Kirkland, Medina). Equipment disturbances may have contributed to a portion of CSO system overflows at designated outfalls in Puget Sound and the lower Duwamish River. High flows resulted in sewer backups at two residences in the South Park area.
- f A large storm on January 12-13 resulted in peak wastewater and combined stormwater flows along with widespread power outages and disturbances. The storm event was accompanied by electrical- and telemetry-related disturbances at pump station facilities. Overflows occurred at separated system pump stations in the West section service area (Richmond Beach) and East section (Medina), and at a CSO pump station (East Pine).

9. Water quality monitoring

Water quality monitoring

King County WTD conducts routine effluent water quality monitoring for compliance with the NPDES permit requirements at the County's five wastewater treatment plants, and at the four CSO treatment facilities. Additionally, WTD (in conjunction with scientists in King County Water and Land Resources Division [WLRD]) conducts specific sediment and water quality monitoring studies required for compliance with the NPDES permit as well as the Post Construction Monitoring Program for the County's 2012 Long-term CSO Control Plan Amendment. The following sections further describe these monitoring programs and provide information on the status of currently available monitoring efforts and data reports.

Effluent Monitoring Data

WTD monitors treated wastewater (effluent) at each of the five main treatment plants (West Point, South Plant, Brightwater, Vashon, and Carnation) for a variety of conventional chemical and biological water quality properties which are used to track performance of the physical and biological treatment processes, and to ensure compliance with effluent limitations that are specified in the NPDES permit for the purposes of protecting the aquatic environment where the wastewater is discharged. WTD also conducts required effluent monitoring at the four CSO treatment facilities (Carkeek, Elliott West, Alki, and Henderson/Martin Luther King [H/MLK]) whenever wet weather storm events result in these facilities operating and discharging to their designated CSO outfalls. The majority of the routine effluent data that is collected to comply with applicable NDPES permit requirements is compiled and submitted to Ecology electronically as Discharge Monitoring Reports (DMRs) on a regular monthly basis.

The key parameters that are monitored for NPDES permit compliance with effluent limitations consist of biochemical oxygen demand (BOD), total suspended solids (TSS), settleable solids, pH, chlorine residual, and fecal coliform bacterial. The compliance with the effluent limitations is a primary method used by Ecology and WTD of evaluating routine and ongoing performance of the treatment processes. Accordingly, the reader is directed to review information presented above under "#8 –Regulatory Compliance and Performance" which provides a simplified summary of monthly plant performance that incorporates and interprets the diverse set of effluent monitoring data and information on any significant non-compliance events.

The effluent monitoring data and reports submitted to Ecology in monthly DMRs address many additional parameters that are not necessarily directly attributable to treatment process performance or NPDES regulatory compliance. However, the following attached files are the cover letters submitted for the most recent DMRs for each of the five wastewater treatment plants. The cover letters characterize each facility during the monitoring period including such items as flows, compliance with NPDES permit requirements, and any other important process performance events, news, or significant events. The facility DMR cover letters for the most recent monthly monitoring period follow:

- <u>Brightwater</u> (Permit No. WA0032247)
- Carnation 🖟 (Permit No. WA0032182)
- South Plant ☐ (Permit No. WA0029581)
- Vashon 日 (Permit No. WA0022527)

Finally, the entire body of effluent monitoring data and reports that are submitted to Ecology as part a DMR package are available on Ecology's "PARIS" database by searching on the Permit No. for each plant (identified above) at the following:

https://fortress.wa.gov/ecy/paris/PermitLookup.aspx &

WTD also conducted additional effluent monitoring during the restoration process for the West Point treatment plant following the February 9, 2017 flooding and damage incident. WTD established a dedicated temporary website to post the collected effluent data, summaries of the data, and other reports and information. With the restoration of the majority of treatment processes and equipment completed in May 2017, and West Point's return to its normal status of routine compliance with permit requirements, the additional monitoring was discontinued and WTD now intends to maintain the temporary website indefinitely until such time it is determined to no longer be necessary. The dedicated website for the environmental monitoring data is:

 $\frac{\text{https://www.kingcounty.gov/depts/dnrp/wtd/system/west-point-restoration/environmental-monitoring.aspx}{}$

Water Quality Monitoring Data

The County's Water, Resources, and Land Division (WRLD) – Science Section, with assistance from the King County Environmental Laboratory (KCEL), conducts a variety of water quality monitoring programs in the Puget Sound, and the regions rivers and lakes that indirectly contribute to an understanding of the effects of County activities on environmental resources. However, with the exception of limited periodic and specific discharge event conditions, the County is not required under the NPDES permits for the wastewater treatment plants to conduct receiving water quality monitoring at our discharge outfall locations. Consequently, the reader is directed to the WLRD Science Section website where available information on the ambient marine water quality monitoring programs in Puget Sound can be found:

https://green2.kingcounty.gov/marine

Additionally, WTD in conjunction with WLRD Science Section staff, temporarily expanded and increased the frequency of the routine marine water quality monitoring in Puget Sound at sites near the West Point outfall while the restoration process for the West Point treatment plant was underway following the February 9, 2017 flooding and damage incident. WTD established a dedicated temporary website to post bi-weekly summary reports of Puget Sound water quality conditions during this period, and with West Point's return to a state of compliance with NPDES permit requirements, the additional monitoring was discontinued in June 2017. Furthermore, WTD and WLRD Science Section are involved in conducting supplemental environmental analyses to characterize conditions in Puget Sound resulting from the West Point incident to determine if any changes in contaminants of concern may have occurred in sediments or marine aquatic organisms. The dedicated website where information from the marine water quality monitoring, and the supplemental sediment and marine organism contaminant investigations, can be found at:

 $\frac{https://www.kingcounty.gov/depts/dnrp/wtd/system/west/west-point-restoration/marine-monitoring_aspx}{}$

Sediment Monitoring Data

WTD, with assistance from the WLRD Science Section, conducts extensive sediment quality monitoring and analysis for compliance with the NPDES permits for the West Point, South Plant, and Brightwater treatment plants. A large amount of the County's required sediment analysis work is conducted at CSO outfall locations to implement the Post Construction Monitoring Program for the County's 2012 Long-term CSO Control Plan Amendment under the West Point NPDES permit. The CSO program is focused on ensuring that the CSO outfalls meet Washington's sediment quality standards as hydraulic control of each outfall is achieved (i.e., not more than one overflow event per year on a 20-year average). The West Point NPDES permit also requires the County to prepare an update of the 2009 Sediment Data Report by December 1, 2018 to provide a comprehensive summary of information for each CSO outfall and its status with respect to compliance with sediment quality standards. Finally, the County is implementing, and periodically updates, a Sediment Management Program that provides the overarching direction for all of the CSO discharge locations, summarizes ongoing and previously performed sediment cleanup work, summarizes the results of CSO discharge modeling, provides the status of existing sediment quality, and assigns an appropriate sediment management strategy for each CSO. In general, the sediment investigations and development of sediment management strategies at any given CSO outfall is a complex and lengthy process involving multiple actions and participants, and summary information on the status of each project is not readily summarized. Consequently, the reader is directed to the County's dedicated Sediment Management Plan website where available information, reports, news, and status of the program can be obtained:


https://www.kingcounty.gov/services/environment/wastewater/sediment-management/plan.aspx

Financial performance (September 2021)

10. Wastewater planned revenue and use of revenue

Wastewater planned revenue and use of revenue

This chart compares WTD planned revenue and use of revenue with monthly actual revenue and use of the revenue collections. Monthly actuals highlight total revenue collected by the sewer rate, capacity charge and other sources, and total use of the revenue collected by operating expenditures, debt service and transfer to capital.



11. Cost and schedule of baselined major capital projects

Cost and schedule of baselined major capital projects

This table represents budget and schedule performance of <u>projects with greater than \$1M expected cost (A)</u>. Performance is measured relative to the baseline point which is established at approximately 30% design completion per established King County Project Management Standards.

Q3 2021 Baseline Report

Project Number	Project Name	Scope Status	Schedule Status	Current Substantial Completion Date	Baseline Duration	Ourrent Duration	Variance at Completion (VAC)	% VAC	Cost Status	Baseline Budget at Completion (BAC)	Current Estimate At Completion (EAC)	Cost Variance At Completion (CVAC)	%CVAC	Report
	TER QUALITY CONST-UNRES - Wastewater Treat	ment	-											
1038122	WTC SUNSET HEATH PS FM LIPGRADE	To	•	1/31/2022	1,813	2.484	671	37 %	٠	\$69,754,491	\$81,050,354	\$11.295.863	16 %	O3 202
1114382	WTC NORTH CREEK INTERCEPTOR	10	ě	3/10/2019	1.604	2,428	824	51 %	š	\$56,590,659	\$92,252,996	\$35,662,337	63 %	Q3 202
1116797	WTC JAM/ARC BLDG REPLACEMENT	Ĭ	ě	5/10/2024	1,663	1.663	0	0%	ě	\$71,290,311	\$71,290,088	(\$223)	0 %	Q3 202
1116800	WTC N MERCER ENATALINT PAR	10	•	2/4/2025	2,121	2,793	672	31 %	•	\$116,035,624	\$150,655,934	\$34,620,310	29 %	Q3 202
1116801	WTC LK HILLS&NW LK SAM INTCPT	Ā	•	2/11/2027	1,995	3,439	1,444	72 %	•	\$119,342,432	\$119,342,430	(\$2)	0 %	Q3 202
1120861	WTC MOBILE OC UNIT REPLACEMENT		٠	5/16/2022	696	2,008	1,312	188 %	•	\$3,171,445	\$3,093,702	(\$77,743)	-2 %	Q3 202
1121402	WTC GEORGETOWN WET WEATHER TREATMENT STATION	•	A	4/4/2022	2,141	2,176	35	1%	•	\$260,713,113	\$241,096,021	(\$19,617,092)	-7 %	Q3 202
1123517	WTC E FLEET MAINT FAC REPLOMNT		•	8/24/2022	750	2,143	1,393	185 %	•	\$9,999,584	\$24,797,611	\$14,798,027	147 %	Q3 20
1123624	WTC COAL CRK SIPHON TRUNK PARA			8/27/2026	2,432	2,522	90	3 %		\$132,310,569	\$132,310,567	(\$2)	0 %	Q3 20
1123626	WTC SP BIOGAS HEAT SYS IMPROVE		•	6/24/2024	1,410	2,631	1,221	86 %	•	\$59,897,304	\$35,846,205	(\$24,051,099)	-40 %	Q3 20
1123627	WTC WP 2ND MIX LIQ BLOWER REPL		•	9/30/2021	640	877	237	37 %	•	\$3,994,447	\$3,473,534	(\$520,913)	-13 %	Q3 20
1127489	WP PRIMARY SED ROOF STRUCTURE	_	•	8/30/2024	1,387	2,060	673	48 %	•	\$37,658,373	\$45,821,835	\$8,163,463	21 %	Q3 20
1128354	WTC INTERBAY FORCE MAIN & ODOR CONTROL	•	•	12/18/2024	1,414	1,414	0	0 %	•	\$5,386,868	\$64,201,203	\$58,814,335	1,091 %	Q3 20
1129156	WTC JBAY RSP PROTECT SYS UPGRD		•	8/17/2022	407	407	0	0 %		\$1,776,188	\$1,776,188	\$0	0 %	Q3 20
1129526	WTC WP LSG PIPING REPLACEMENT		•	9/15/2025	2,634	2,162	-472	-17 %	•	\$24,920,340	\$24,913,640	(\$6,701)	0 %	Q3 20
1129532	WTC BW OPTIMIZE AERATION BASIN		•	9/28/2023	927	1,087	160	17 %	•	\$21,193,113	\$21,193,112	(\$1)	0 %	Q3 20
1130458	WTC SP AER BASIN SAFETY ACCESS		•	12/15/2021	753	1,185	432	57 %	•	\$1,710,992	\$1,402,123	(\$308,870)	-18 %	Q3 20
1134063	WTC WP POWER MON UPGD		•	10/19/2022	1,269	596	-673	-53 %		\$17,100,235	\$3,840,812	(\$13,259,422)	-77 %	Q3 20
1134068	WTC ALKI PERM GENERATOR		•	10/26/2023	931	1,227	296	31%	•	\$14,812,683	\$14,154,004	(\$658,680)	-4 %	Q3 20
1134071	WTC OVATION CONT SYS UPGD		•	12/31/2021	975	975	0	0%	\triangle	\$15,547,968	\$16,822,762	\$1,274,794	8 %	Q3 20
1134301	WTC PIMS REPLACEMENT		•	12/31/2021	371	913	542	146 %	•	\$1,844,892	\$2,940,742	\$1,095,850	59 %	Q3 20
1136290	WTC WPTP TRAFFIC CONTROL GATE		•	6/18/2021	199	437	238	119 %	•	\$755,578	\$1,145,152	\$389,575	51 %	Q3 20
1136471	WTC DECOMISSION SP FUEL CELPP		•											
				3/25/2022	352	766	414	117 %	•	\$1,323,892	\$1,655,632	\$331,740	25 %	Q3 20
1137181	WTC RCH B PS MCC & SWITCH REPL : 10/27/2021 02:38	0	•	3/25/2022 12/14/2022 us Legend:	769	981	414 212 ellow	117 % 27 % Red	•	\$1,323,892 \$6,492,547 Gray (no	\$6,215,961	\$331,740 (\$276,586)	25 % -4 %	Q3 20
1137181 Created on			Stat	12/14/2022 us Legend:	769 Green	981	212 ellow	27 % Red		\$6,492,547 Gray (no	\$6,215,961 info) t Status: All, Schedu	(\$276,586) (\$276,586)	-4 %	Q3 20 Page 1 c
1137181 Created on Q3 20 Project sumber	10/27/2021 02:38 21 Baseline Report Project Name	Scope Status	•	12/14/2022 us Legend:	769 Green	981	212 ellow	27 % Red	Cost Status 22	\$6,492,547	\$6,215,961 info)	(\$276,586)	-4 %	Q3 20 Q3 20 Page 1 o
Created on Q3 20 Project dumber	10/27/2021 02:38 21 Baseline Report Project Name ER QUALITY CONST-UNRES - Wastewater Treat	Scope Status	Stat	12/14/2022 us Legend: A transport of the transport of th	Baseline Duration adjacent	Ourrent Duration	212 ellow	27 % Red All, Year 20	Cost Status	S6,492,547 Gray (no long Brown of the Brown	S6,215,961 info) Estimate Vt Completion (EVC) t Status: All, Schedu	Cost Variance At Completion (CVAC) (CVAC)	-4 %	Q3 20 Page 1 o
Created on Q3 20 Project Number 1611 WAT 1137329	21 Baseline Report Project Name ER QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOLR MOD	ent Scope Status	Status Status	12/14/2022 us Legend: appropriate the property of the proper	Green gency: Wa unitary of the Control of the Contr	Orrest Duration A A Section 2009	Narigance at Completion (VAC) Ompletion (VAC) Total menters Ompletion (VAC)	27 % Red ANI, Year 20 OV 21 %	Oost Status	\$6,492,547 Gray (no tr. 3rd Quarter, Cos 12 12 13 10 10 10 10 10 10 10 10 10 10 10 10 10	S6,215,961 info) To Status: All, Schedu Combetou (EVC) S2,951,258	(\$276,586) We Status: All, Scor (County) (Co	-4 % se Status: All OWO Status: 51 %	Q3 20 Page 1 o
1137181 Created on Q3 20 Project eumber	10/27/2021 02:38 21 Baseline Report Project Name ER QUALITY CONST-UNRES - Wastewater Treat	Scope Status	Schedule Status	12/14/2022 us Legend: A transport of the transport of th	Baseline Duration adjacent	Ourrent Duration	A Variance at Completion (VAC)	27 % Red All, Year 20	Cost Status	S6,492,547 Gray (no long Brown of the Brown	S6,215,961 info) Estimate Vt Completion (EVC) t Status: All, Schedu	Cost Variance At Completion (CVAC) (CVAC)	-4 % se Status: All	Q3 20 Page 1 c
23 20 27 20 27 20 27 20 27 20 27 20 28 20 20 20 20 20 20 20 20 20 20 20 20 20 2	21 Baseline Report Project Name ER QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOLR MOD	Scope Status	Status Status	12/14/2022 us Legend: and application of the property of the	769 Green gency: Wa upper Manager 1,305 616	981 A Y stewater Tru 906 1,305 783	Narigance at Completion (VAC) Ompletion (VAC) Total menters Ompletion (VAC)	27 % Red All, Year 20 YAN & 21 % 0 % 27 %	Oost Status	\$6,492,547 Gray (no tr. 3rd Quarter, Cos 12 12 13 10 10 10 10 10 10 10 10 10 10 10 10 10	\$6,215,961 info) t Status: AR, Schedu Outside W \$2,951,258 \$5,401,119 \$2,211,228	(\$276,\$86) In Status: All, Score YE Couple for the Couple for th	-4 % os Status: All OVA	Q3 20 Page 1 of page 1 of page 2 Q3 20 Q3 20 Q3 20
23 20 27 20 27 20 27 20 27 20 27 20 27 20 28 20 20 20 20 20 20 20 20 20 20 20 20 20 2	Project Name Project Name Et QUALITY CONST-UNRES - Wastewater Treat WTC CARKER CSO DECHOIR MOD Small Generators Replacement - Group 1 SP Essential Services Standby Generator Replacement Openny Way Regulator Erosion Control	Scope Status	Stratus Schedule Status	12/14/2022 us Legend: appl	769 Green gency: Wa page 1,305 1,305 616 456	981 A Y stewater Tro paragraph 906 1,305 783 484	ellow Avariance at MACO Month of the Complete Co	27 % Red All, Year 20 21 % 0 % 27 % 6 %	Oost Status	\$6,492,547 Gray (no tr. 3rd Quarter, Cos tr. 3rd Quarter, Cos tr. 3rd Quarter, Cos tr. 3rd Quarter, Cos \$1,953,306 \$5,401,119 \$2,211,228 \$1,105,000	\$6,215,961 (info) It Status: All, Schedu Egipma by Good Comment of	(\$276,\$86) In Status: All, \$500 W (CONT.) W (CONT.) S997,952 \$0 \$0 \$0	-4 % be Status: All OVA	Q3 20 Page 1 of project: 10 9 20 Q3 20 Q3 20 Q3 20 Q3 20
23 20 27 20	Project Name ER QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOLR MOD Small Generators Replacement - Group 1 Denny Way Regulator Erosion Control WTC STS-WIDG ARCH FLASH ASSMT	Scope Status	Schedule Status	12/14/2022 us Legend: A A B B B B B B B B B B B	769 Green gency: Wa you just 1,305 616 456 1,256	981 Stewater Tro 906 1,305 783 484 705	212 ellow Assign Constitution (AC) Assign	27 % Red ANI, Year 20 21 % 0 % 27 % 6 % -43 %	Cost Status	\$6,492,547 Gray (no in the first of Quarter, Congress of Quarter, Congr	\$6,215,961 info) t statur All, Schedu ty equipment D up to the plant of the plant o	(\$276,586) ile Status: All, Score (Status: Al	-4 % be Status: All DVAO \$\times 51 \% 0 \% 0 \% 0 \% 2 \%	Q3 20 Page 1 c
137181 Created on Q3 20 Project lumber 611 WAT 137329 137640 137751 138496 138543 139037	Project Name ER QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOUR MOD Small Generators Replacement - Group 1 SP Essential Services Standby Generator Replacement Denny Wary Regulator Exosion Control WTC SYS-WIDE ARCH FLASH ASSMIT WTC LAKELAND HILLS INSTALL GEN	Scope Status	Stratus Schedule Status	12/14/2022 us Legend: A	769 Green gency: Wa 959 245 1,305 616 456 1,256 859	981 A Y stewater Tr Signature 906 1,305 783 484 705 1,225	212 ellow enatment Fund (TA) (TA) (TA) (TA) (TA) (TA) (TA) (TA)	27 % Red All, Year 20 21 % 0 % 27 % 6 % -43 % 42 %	Cost Status	\$6,492,547 Gray (no tr. 3nd Quarter, Cor. tr. 3nd Quarter, Cor. \$1,953,306 \$5,401,119 \$2,211,228 \$1,106,0193 \$5,286,868	\$6,215,961 info) 1 Status: All, Schedul 1 Status: All, Schedul 2 Status: All, Schedul 2 Status: All, Schedul 3 Status: All, Schedul 4 Status: All, Schedul 5 Status: Al	(\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586) (\$276,586)	-4 % be Status: All OVA O % O % O % O % O % O % O % O % O % O	Q3 20 Q3
roject lumber 611 WAT 137329 137640 138543 139037 139038	Project Name 21 Baseline Report Project Name ER QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOUR MOD Small Generators Replacement - Group 1 SSP Essential Services Standby Generator Replacement Oenny Way Regulator Erosion Control WTC SSY-WIDE ARCH FLASH ASSMT WTC LAKELAND HILLS INSTALL GEN WTC MEDINA PS MCC & GEN REPL	scope Status	State States Schedule States	12/14/2022 us Legend: A January Company page 100 3/31/2023 4/4/2025 11/7/2022 6/28/2022 9/30/2033 12/8/2022	769 Green gency: Wa solution Description 745 1,305 616 456 1,256 859 727	981 V stewater Tre 1906 1,305 783 484 705 1,225 800	212 ellow eatment Fund (VA) patient of the coupling of the cou	27 % Red All, Year 20 21 % 0 % 27 % 43 % 42 % 10 %	Cost Status	\$6,492,547 Gray (no Gray (no tr. 3rd Cuarter, Co. \$1,953,306 \$5,401,119 \$2,211,228 \$1,106,000 \$2,490,193 \$5,338,686 \$5,338,686 \$5,338,686 \$5,338,686 \$5,338,686 \$5,338,686 \$5,338,686 \$5,338,686 \$5,338,686	\$6,215,961 info) 1 Sutrus: All, Schedu	(\$276,586) Is Status: All, Scop COV (AT	-4 % be Status: All DVO 28 51 % 0 % 0 % 2 % 1 % 0 %	Q3 20 Page 1 of the project to the project to the project to the project Q3 20 Q3
roject lumber 611 WAT 137329 137640 138543 139037 139038	Project Name ER QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOUR MOD Small Generators Replacement - Group 1 SP Essential Services Standby Generator Replacement Denny Wary Regulator Exosion Control WTC SYS-WIDE ARCH FLASH ASSMIT WTC LAKELAND HILLS INSTALL GEN	Scope Status	State Schedule Status	12/14/2022 us Legend: A	769 Green 769 Green 769 745 1,305 616 456 1,256 859 727 470	981 Stewater Tro 906 1,305 783 484 705 1,225 800 745	212 ellow enatment Fund (TA) (TA) (TA) (TA) (TA) (TA) (TA) (TA)	27 % Red All, Year 20 21 % 0 % 27 % 6 % -43 % 42 %	Cost Status	\$6,492,547 Gray (no tr. 3nd Quarter, Cor. tr. 3nd Quarter, Cor. \$1,953,306 \$5,401,119 \$2,211,228 \$1,106,0193 \$5,286,868	\$6,215,961 info) 1 Status: All, Schedul 1 Status: All, Schedul 2 Status: All, Schedul 2 Status: All, Schedul 3 Status: All, Schedul 4 Status: All, Schedul 5 Status: Al	(\$276,586) Ne Status All, Scop Sept. (\$276,586) Ne Status All, Scop Sept. (\$276,586) Sept. (\$276,	-4 % be Status: All OVA O % O % O % O % O % O % O % O % O % O	Q3 20 Page 1 of the project to the p
137181 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q4 Q5 Q5 Q5 Q6 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7	Project Name Et QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOIR MOD Small Generators Replacement - Group 1 SP Essential Services Standby Generator Replacement Denny Way Regulator Erosion Control WTC SYS-WIDE ARCH FLASH ASSINT WTC LAKELAND HILLS INSTALL GEN WTC MEDINA PS MCC & GEN REPL WTC BW STORAGE TANK SPRAY SYST WTC SP BIOSOLIDS COMPOST PILOT	sment Scope Status	State States States States	12/14/2022 us Legend: A and G grammary 3/31/2023 4/4/2025 11/7/2022 2/10/2023 2/10/2023 12/8/2021 11/10/2022	769 Green gency: Wa 745 1,305 616 456 1,256 859 879 470 657	981 V stewater Tre 1906 1,305 783 484 705 1,225 800	212 ellow estment Fund: 10	27 % Red 21 % 0 % 27 % 6 % 42 % 42 % 661 % 661 %	Cost Status	\$6,492,547 (no transport of tra	\$6,215,961 info) 152stur: All, Schedu	(\$276,586) In Status: All, Scop Output: Outpu	-4 % be Status: All DVO 28 51 % 0 % 0 % 2 % 1 % 0 %	Q3 20 Q3 20
137181 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q3 20 Q4 Q5 Q5 Q5 Q6 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7 Q7	Project Name ER QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOLR MOO Small Generators Replacement - Group 1 Denny Way Regulator Erosion Control WTC STS-WIDE ARCH FLASH ASSMT WTC LARELAND HILLS INSTALL GEN WTC SEARCH STALL GEN WTC LARELAND HILLS INSTALL GEN WTC MEDIAN PENCE & GEN EEPL WTC BW STORAGE TANK SPRAY SYST	states Scope States	State Schedule Status	12/14/2022 us Legend: A A B B B B B B B B B B B	769 Green 769 Green 769 745 1,305 616 456 1,256 859 727 470	981 Stewater Tro 906 1,305 783 484 705 1,225 800 745	212 ellow seatment Fund: 161 161 0 167 28 -551 366 73 275	27 % Red All, Year 20 21 % 0 % 27 % 6 % 43 % 10 % 58 %	Cost Status	\$6,492,547 Gray (no tr. 3nd Quarter, Cor	\$6,215,961 info) 1 Status: All, Schedu 1 Status: All, Schedu 2 Status: All, Schedu 2 Status: All, Schedu 3 Status: All, Schedu 5 St	(\$276,586) Ne Status All, Scop Sept. (\$276,586) Ne Status All, Scop Sept. (\$276,586) Sept. (\$276,	-4 % be Status: All DVO 28 51 % 0 % 0 % 2 % 0 % -10 %	Q3 20 Q3 20 Q3 Q3 20 Q3 20 Q3 Q3 Q3 Q3 Q3 Q3 Q3 Q3 Q3 Q3 Q3 Q3 Q3
137181 Created on 23 20 Project lumber 611 WAT 137329 137640 137751	Project Name Et QUALITY CONST-UNRES - Wastewater Treat WTC CARKEEK CSO DECHOIR MOD Small Generators Replacement - Group 1 SP Essential Services Standby Generator Replacement Denny Way Regulator Erosion Control WTC SYS-WIDE ARCH FLASH ASSINT WTC LAKELAND HILLS INSTALL GEN WTC MEDINA PS MCC & GEN REPL WTC BW STORAGE TANK SPRAY SYST WTC SP BIOSOLIDS COMPOST PILOT	sment Scope Status	State States States States	12/14/2022 us Legend: A and G grammary 3/31/2023 4/4/2025 11/7/2022 2/10/2023 2/10/2023 12/8/2021 11/10/2022	769 Green gency: Wa 745 1,305 616 456 1,256 859 879 470 657	981 Y stewater Tro 892 906 1,305 783 484 705 1,225 800 745 1,059	212 ellow estment Fund: 10	27 % Red 21 % 0 % 27 % 6 % 42 % 42 % 661 % 661 %	Cost Status	\$6,492,547 (no transport of tra	\$6,215,961 info) 152stur: All, Schedu	(\$276,586) In Status: All, Scop Output: Outpu	-4 % be Statur: All DVA) % 51 % 0 % 0 % 1 % 0 % -10 % 0 %	Q3 20 Q3 20

Created on: 10/27/2021 02:38 Status Legend: Green 🛕 Yellow 🔷 Red Gray (no info)


Safety performance (September 2021)


12. WTD accident (claim) summary


WTD accident (claim) summary


The following summary graphs illustrate employee accident and job injury claim experience (for current month and year to date) for the Wastewater Treatment Division.

WTD Claims Summary 🖟









- The term Medical Only Claim refers to employee accident that requires attention from a healthcare provider. The injured worker may be released completely after treatment or released with work restrictions requiring work accommodation.
- The term **Timeloss Claim** refers to claims that are serious enough to warrant the doctor taking the injured worker off his regular duty for a period of time. The injured worker may be released to modified (light) duty during his recovery period. As long as the employer accommodates the doctor's restrictions on the injured worker's activity during the light duty period, the claim may remain as medical only if the injured worker returns to light duty before the elimination period lapses.

Monthly archives

Past performance metrics are posted by month in portable document format \triangle .

<u>2021</u> +

- August 2021
 - July 2021
 - June 2021
 - May 2021
 - April 2021
 - March 2021
 - February 2021
 - January 2021

<u>2020</u> +

- December 2020
- November 2020
- October 2020
- September 2020
- August 2020
- July 2020
- June 2020
- May 2020
- April 2020
- March 2020February 2020
- January 2020

<u>2019</u> +

- December 2019
- November 2019
- October 2019
- September 2019
- August 2019
- July 2019
- June 2019
- May 2019April 2019
- March 2019
- February 2019
- January 2019

2018

- December 2018
- November 2018
- October 2018
- September 2018
- August 2018
- July 2018
- June 2018
- May 2018
- April 2018 March 2018
- February 2018
- January 2018

2017

+

- December 2017
- November 2017
- October 2017
- September 2017
- August 2017July 2017

Wastewater Treatment Division

King Street Center 201 S. Jackson St., KSC-NR-5500 Seattle, WA 98104

Get directions

Contact us

206-477-5371

WTD Division Directory

website.wtd@kingcounty.gov

Last Updated November 1, 2021