



King County

Department of Natural Resources and Parks
Wastewater Treatment Division

NORTH MERCER ISLAND/ENATAI Sewer Upgrade Project

April 2023

Pipe installation on 90th Place Southeast to be completed as early as mid-June

We've accomplished a lot, but still have a ways to go to complete construction:

Construction on 90th PI S.E. began at Shorewood Drive and has been progressing towards the cul-de-sac for almost a year. We have relocated multiple utilities to make space for the new pipes. We have installed over 700 feet of pipe. We have about 300 feet to go before building below-ground structures. New pipes and structures will serve your community for the next fifty years or more.

What's next after pipe installation:

Building below-ground structures in the cul-de-sac:

After wrapping up pipe installation, we will primarily be working in the cul-de-sac of 90th PI S.E. We will build below-ground odor control and diversion structures. For more information, see the [odor control factsheet](#) and [StoryMap](#).

Restoring the right-of-way:

Once all construction is complete, we will restore roads, landscaping, and other affected areas in coordination with the City of Mercer Island. If your plantings were removed for construction because they extended into the public right-of-way, we will not replace them per the City of Mercer Island code requirements.



Crews install pipe under the right-of-way on 90th PI S.E.

Responding to feedback about wait times on 90th PI S.E.:

We've heard from many neighbors about the duration of wait times on 90th PI S.E. In response, crews are using timers to keep people moving through the area within 15 minutes or at the first safe stopping point.

At certain turns in the road, tight corners make traffic flow difficult. At these points wait times may be longer than 15 minutes to prioritize safe passage.

We understand that construction can be inconvenient. If you have any questions or concerns about the work, contact the Community Relations Team at 425-305-3578 or email us at NMEsewer@kingcounty.gov.

We appreciate your patience as we complete this critical project as safely and efficiently as possible.

What to expect:

- All work will be performed in the public right-of-way.
 - We will not access private property unless we have a signed agreement.
- Permitted work hours are 7 a.m. to 7 p.m. Monday to Friday and 9 a.m. to 6 p.m. on Saturday.
 - Work outside these hours will be done as approved by the City of Mercer Island.
- Some homes may be subject to temporary driveway access interruptions.
 - We are allowed to restrict driveway access for up to 15 minutes. If access is restricted for longer than 15 minutes, please call the 24-hour hotline at 425-305-3578. We will speak with the on-site construction inspector to resolve the issue as safely and efficiently as possible.
- There will be noise, dust, and vibrations typical of an active construction project.
 - Vibration monitors are onsite collecting data during construction to ensure that vibration levels do not exceed allowable limits set by the City of Mercer Island.
 - If vibration levels exceed the allowable limits, crews will temporarily stop work to address vibration levels as needed.
- Emergency vehicle access will be maintained.
- Garbage, recycling, composting, and mail service should be maintained.
 - If services are interrupted, please call the 24-hour hotline at 425-305-3587.

NORTH MERCER ISLAND/ENATAI

Sewer Upgrade Project

Talk to us! For more information or to schedule a virtual meeting, please contact:

The community services team at **425-305-3578** or **NMEsewer@kingcounty.gov**

Visit the project Webpage at **www.kingcounty.gov/MercerEnataiSewer**



@KingCountyWTD



ALTERNATIVE FORMATS AVAILABLE
206-477-5371 / 711 (TTY Relay)