Tyee Highschool Replacement Project


05/19/25 Report Date 04/30/25 Data Date



EVERY STUDENT in Highline Public Schools is known by name, strength, and need, and graduates prepared for the future they choose.

Tyee High School Replacement Project

Company Name	Absher
Contract Value	\$116.5M
Total Manhours	306,521
Worker Count	1003
Project Phase	Finishes, Commissioning
Notice to Proceed	July 28, 2023
Project Completion	August 2025



Union Representation:

Carpenters, Laborer, Electricians and Drywallers Make Up Roughly

50%

Priority Hire Program:

Exceeds 3%/7% Goals

6.4% A / 22.7% J

Preferred Entry Program:

exceeds the 3% goal

4.03%

Safety and Security:

Slips, Trips, and Hand Tools.

Community Engagement:

Spotlight Q&A Interview Under Utilized Labor Resource

Community Representation:

Unspecified Still Holding

28%

Disputes & Grievances

There Have Been A Few But All Resolved Through Discussion

Apprentice Utilization:

19.59%

TYEE HIGHSCHOOL REPLACEMENT PROJECT

COMMUNITY WORKFORCE AGREEMENT Prority Hire (PH) Statistics As of End of April 2025



PH Wages Earned \$5,039,342



PH Total Hours 88,543







PH Journeyman Participation 22.7%

AP Hours 19,458 | Goal 3%

JM Hours 69,085 | Goal 7%




Total Project Hours 306,521



Priority Hire Hours per Month

	24-Jul	24-Aug	24-Sep	24-Oct	24-Nov	24-Dec	25-Jan	25-Feb	25-Mar	25-Apr	Trend
Tier										-	
01&02 Zip	5,308	6,472	6,161	8,673	8,426	7,998	6,690	6,537	8,811	5,176	
Tier											
All Other Zip	13,403	17,618	16,601	18,172	17,056	14,774	13,354	13,172	16,707	9,974	
TOTAL HRS	18,711	24,090	22,761	26,845	25,482	22,772	20,044	19,709	25,518	15,150	

Labor Force Participation by Gender



Labor Force Participation by Race and Ethnicity

