

Final Pre-Operational Inspection Guide

Begin by reviewing this pre-operational inspection checklist. This task is crucial as it ensures that all necessary steps are completed before proceeding with the formal inspection. It helps identify potential issues and ensures a smooth operational process. Examine the checklist thoroughly to familiarize yourself with the procedure and understand its significance.

Important: If an item doesn't apply to your situation, please write **N/A**.

Section 1: Required prior to requesting inspection

Work is complete. All construction or remodel work is complete, and the facility is built according to the approved plans.
 I contacted the Health Department for changes. I have contacted the Plans Examiner to inform them of any changes to the plans, equipment, or menu.

□ I have completed the <u>Application to operate a permanent food establishment</u>.

 \Box I have paid the appropriate fee(s) at least **10** days before scheduling the inspection.

IMPORTANT: Call (206) 263-7833 for instructions on how to pay for the operating permit (if you have not already done so). We have interpretation services available.

□ **My plumbing permit is approved.** My local plumbing department has approved my plumbing permit. *Please include a copy (or screenshot) of the approved permit in the email to the Plans Examiner.*

□ I have reduced pressure backflow assembly. I confirmed that RPBA was tested as required. I consulted with a licensed plumber so the post-mix carbonated soda service lines have adequate RPBA and are installed according to local plumbing law.



Section 2: Self-preoperational inspection

 Digital metal stem thermometer. I have a digital metal stem thermometer to take temperatures. Hot water is available at all sinks. I conducted the following performance tests: <i>3-compartment sink</i> Each sink has a drain stopper. I filled the first two (2) compartments of the 3-compartment sink halfway with at least 110 °F (43.5 °C) water. If the water was hotter than 110 °F (43.5 °C), I added cold water to balance the temperature. The water was at least 110 °F (43.5 °C) until the sinks were full (did not turn the faucet off and on). I checked the temperature of the hot water coming out of the faucet when the last sink was filled. Hot water was available at the handwash sinks (100 °F or 37.7 °C) after the test. <i>Handwash sinks at 100 °F (37.7 °C) (including restrooms)</i> The hot water in all handwash sinks has a temperature of at least 100 °F (37.7 °C), with soap and paper towels (or an approved hand dryer). 	
 Dishwasher/glasswashers (if present) The chemicals are connected to the dishwasher. Low-temperature dishwasher (chlorine): I've primed the lines to remove the air bubbles. High-temperature dishwasher: I ran the dishwasher a few times and watched the final sanitizing temperature reach 180 °F (82.3 °C). Test kits (chlorine, quaternary ammonium, or high heat/thermal labels) are available to measure the final sanitizing cycle. 	g



Indirect drains were provided		
□ Sinks or equipment where food is placed or stored have an indirect drain.		
3 \Box Commercial dishwasher, espresso machine, food prep sink, and ice machine require indirect drainage.		
\checkmark \Box I have met the drain requirements by the local plumbing department for the 3-compartment sink.		
□ Handwash sinks (including the public restrooms)		
□ Soap and paper towels were provided.		
$4 \square$ Hot water was available within 15 seconds upon turning on the tap, activating the sensor, or pushing the button.		
□ If applicable, the self-closing or metering faucets provided a water flow for at least 15 seconds before reactivatin	ıg.	
□ Splash guards		
□ Splash guards were installed between sinks, food-contact surfaces, or open storage shelving.		
5 \Box The splash guards are durable, nonabsorbent, and easily cleanable materials. \Box The splash guards come up to the height of the faucet.		
Refrigerated equipment I placed a small cup or container of water inside all coolers (please place the water in each unit at least the day		
before the inspection). Not required for freezers.		
b \square Each cooler operated at 41 °F (5 °C) or below.		
Each cooler has an internal display thermometer.		
□ Surface finish surfaces		
Floors, walls, and ceilings are smooth, non-absorbent, and easily cleanable.		
Floor wall junctions have a coved base. All wood surfaces (doors, trim, shelves, cabinets, etc.) are sealed.		
 Pest prevention (entry and exit doors) Doors are self-closing and tight-fitting. 		
 Doors are self-closing and tight-fitting. Door sweeps are installed on all doors. There are no holes or gaps along the floors, walls, and ceilings. 		
0 \Box There are no holes or gaps along the floors, walls, and ceilings.		
\Box The spaces/gaps around the plumbing drain lines, fixtures, and utility lines are sealed.		
	0	
□ Lights shielded: Shields or sleeves over glass lights are provided in the food preparation area.	9	
Very heaten A varium bracker is installed for the man sink if a base is attached	10	
□ Vacuum breaker: A vacuum breaker is installed for the mop sink if a hose is attached.	10	
□ Garbage and recycling area: I have an exterior garbage dumpster and recycling area(s).	1 1	
a Garbage and recycling area. I have an extending arbage dumpster and recycling area(s).	ТТ	

IF YOU CHECKED EACH BOX ABOVE, YOU'RE READY TO SCHEDULE THE PRE-OPERATIONAL INSPECTION.

Please contact us at least one week in advance to schedule an appointment.

I understand I will pay a 50% penalty fee for opening without Health Department approval.

If I do not pass the pre-operational inspection, I may need to pay a return fee of \$459.60 to complete it.

Addendum/Pictures

